

MR. SUBHAM RAY CHAUDHURI

CIVIL ENGINEER

NKDA Registration No. CVER/NKDA/24/00043

(M) 8910382399, Email- raychaudhuri.subham@gmail.com

SUB: Engineers Certificate till 30.06.2025 for a G+3 Storied residential Building Namely **M.Q RESIDENCY** situated at Mouza - KAIKHALI, JL No. 05, R.S. No. 150, R.S./L.R. Dag No. 357, L.R. Khatian No. 2202, 2203, 2204, Ward No. 06, P.S- Airport, Under Bidhannagar Municipal Corporation.

WBRERA No. WBRERA/P/NOR/2023/000717

ENGINEER CERTIFICATE

| SLNO. | DESCRIPTION | DETAILS |
|-------|---|------------------------------|
| 1. | BUILDING/WING NUMBER | I |
| 2. | Total Estimated cost of the building/wing as on date of Registration | Rs. 3,70,00,000/- |
| 3. | Cost incurred as on 30/06/2025 (based on the Estimated cost) | Rs. 3,70,00,000/- |
| 4. | Work done in Percentage (as Percentage of the estimated cost) | 100% |
| 5. | Balance Cost to be Incurred (Based on Estimated Cost) | Rs. 0/- |
| 6. | Cost Incurred on Additional/Extra Items as on 30/06/2025 not included in the Estimated Cost (Annexure A) | NA |
| 1. | Total Estimated cost of the Internal and External Development Works including amenities and Facilities in The layout as on date of Registration | NA |
| 2. | Cost incurred as on..... (based on the Estimated cost) | NA |
| 3. | Work done in Percentage (as Percentage of the estimated cost) | NA |
| 4. | Balance Cost to be Incurred (Based on Estimated Cost) | NA |
| 5. | Cost Incurred on Additional/Extra Items as on..... Not included in the Estimated Cost (Annexure A) | NA |
| 6. | Engineer Certificate regarding progress of work. | Work complete in all respect |

Subham Ray Chaudhuri

Mr. Subham Ray Chaudhuri

Civil Engineer

Enrol no. CVER/NKDA/24/00043