

Green Architecture Consulting Engineers Pvt. Ltd. d

TOWN PLANNER, ARCHITECTS, ENGINEERS, INTERIOR DESIGNERS

ENGINEER CERTIFICATE of PARWATI RESIDENCY at 31-MARCH'28 24

SL NO.	DESCRIPTION	DETAILS
1.	BUILDING / WING NUMBER (to to be	PARWATI RESIDENCY
	prepared separately for each Building /	BLOCK- A / BLOCK- COMM
	Wing of the Project)	BLOCK -B
2.	Total Estimated cost of the building /	4,37,08,800/-
	wing as on date of Registration	
3.	Cost incurred as on	2,81,51,941.98/-
	(based on the Estimated cost)*	2,02,02,712.70/
4.	Work done in Percentage (as	
	Percentage of the estimated cost)	
5.	Balance cost to be incurred (Based on	
	Estimated cost)	
6.	Cost Incurred on Additional / Extra	NIL
	Items as on	3.51%
	Not included in the Estimated Cost	
	(Annexure A)	
1.	Table	
.	Total Estimated cost of the Internal and	NIL
	External Development Works including	
	amenities and Facilities in the layout as	
2.	on date of Registration	
3.	Cost incurred as on (based on	NIL
	the Estimated cost)	
3.	Work done in Percentage (as	NIL
4.	Percentage of the estimated cost)	
4.	Balance cost to be incurred (Based on	NIL
5.	Estimated cost)	
	Cost Incurred on Additional / Extra	NIL
	Items as on	
	Not included in the Estimated Cost	
	(Annexure A)	
6.	Engineer Certificate regarding progress Of work.	NIL



