


ENGINEER CERTIFICATE		
SL NO	DESCRIPTION	DETAILS
1	BUILDING / WING NUMBER (to be prepared separately for each Building / Wing of the project)	Single
2	Total Estimated cost of the Building / Wing as on date of Registration	Rs 5.00Crores
3	Cost incurred as on 30- 04-2024 (Based on Estimated Cost)	Rs 3.34 Crores
4	Work done in Percentage (as Percentage of the Estimated Cost)	68%
5	Balance cost to be Incurred (Based on Estimated Cost)	Rs 1.66 Crores
6	Cost incurred on Additional / Extra items as on 30- 04-2024 not included in the Estimated Cost (Annexure A)	Rs7.00 Lacs
1	Total Estimated cost of the Internal & External Development Works including Ammenities and Facilities in the layout as on Date of Registration	Rs20.00 Lacs
2	Cost incurred as on 30- 04-2024 (Based on Estimated Cost)	Rs 6.25 Lacs
3	Work done in Percentage (as Percentage of the Estimated Cost)	68%
4	Balance cost to be Incurred (Based on Estimated Cost)	Rs 13.75 Lacs
5	Cost incurred on Additional / Extra items as on 30-04- 2024 not included in the Estimated Cost (Annexure A)	nil
6	Engineer's Certificate regarding progress of work	Yes

This is to state that the information stated above is true to the best of my



Aniruddha Sanyal
ANIRUDDHA SANYAL, M.Arch.(JU)
 Architect & Urban Designer
 COA Regd. No CA/98122866

42, Mangal Pandey Sarani,
 East Vivekananda Pally
 PO. Rabindra Sarani, Siliguri- 06
 Ph. 8389047433,
 E-mail: meetaniruddha@gmail.com

Aniruddha Sanyal
Architect & Urban Designer