


ENGINEER CERTIFICATE		
SL NO	DESCRIPTION	DETAILS
1	BUILDING / WING NUMBER (to be prepared separately for each Building / Wing of the project)	Single
2	Total Estimated cost of the Building / Wing as on date of Registration	Rs 5.00Crores
3	Cost incurred as on 31- 07-2024 (Based on Estimated Cost)	Rs 3.35Crores
4	Work done in Percentage (as Percentage of the Estimated Cost)	69%
5	Balance cost to be Incurred (Based on Estimated Cost)	Rs 1.65 Crores
6	Cost incurred on Additional / Extra items as on 30- 04-2024 not included in the Estimated Cost (Annexure A)	Rs7.00 Lacs
1	Total Estimated cost of the Internal & External Development Works including Ammenities and Facilities in the layout as on Date of Registration	Rs20.00 Lacs
2	Cost incurred as on 31- 07-2024 (Based on Estimated Cost)	Rs 7.50Lacs
3	Work done in Percentage (as Percentage of the Estimated Cost)	69%
4	Balance cost to be Incurred (Based on Estimated Cost)	Rs 12.50 Lacs
5	Cost incurred on Additional / Extra items as on 31- 07-2024 not included in the Estimated Cost (Annexure A)	nil
6	Engineer's Certificate regarding progress of work	Yes

This is to state that the information stated above is true to the best of my


ANIRUDDHA SANYAL, M.Arch.(JU)
Architect & Urban Designer
COA Regd, No CA/98/22866
42, Mangal Pandey Sarani,
East Vivekananda Pally
PO. Rabindra Sarani, Siliguri- 06
Ph. 8389047433,
E-mail: meetaniruddha@gmail.com

Aniruddha Sanyal
Architect & Urban Designer

