

DECECON

A HOUSE OF ENGINEERS & ARCHITECTS
109, Cal-Jessore Road,
Nagerbazar, Kolkata- 700 074

ENGINEER CERTIFICATE**31-12-2024**

SL NO.	DESCRIPTION	DETAILS
1.	BUILDING /WING NUMBER (to to be prepared separately for each Building /Wing of the Project)	Stand along Building.
2.	Total Estimated cost of the building/wing as on date of Registration	1,20,00,000/-
3.	Cost incurred as on 31-12-2024 (based on the Estimated cost)*	1,02,00,000/-
4.	Work done in Percentage (as Percentage of the estimated cost)	85 %
5.	Balance Cost to be Incurred (Based on Estimated Cost)	18,00,000/-
6.	Cost Incurred on Additional /Extra Items as on 31-12-2024 not included in the Estimated Cost (Annexure A)	No additional/ Extra items has been Started.
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration	Approx Rs. 45,00,000/-
2.	Cost incurred as on 31-12-2024(based on the Estimated cost)	1,02,00,000/-
3.	Work done in Percentage (as Percentage of the estimated cost)	80 %
4.	Balance Cost to be Incurred (Based on Estimated Cost)	18,00,000/-
5.	Cost Incurred on Additional /Extra Items as on 31-12-2024 not included in the Estimated Cost (Annexure A)	No additional/ Extra items has been Started.
6.	Engineer Certificate regarding progress of work.	Progress of works is satisfactory and the structure is safe all respect.

Dipankar Chakraborty

Dipankar Chakraborty
Licenced Buliding Surveyor
S.D.D.M. Class-I
Lic No.-S.D.D.M./29 /2024/2025