



STRUCTIFORM

CIVIL ENGINEERING CONSULTANCY

PH- 70013-63957

ENGINEER CERTIFICATE

SL NO.	DESCRIPTION	DETAILS
1.	BUILDING /WING NUMBER (to to be prepared separately for each Building /Wing of the Project)	SINGLE
2.	Total Estimated cost of the building/wing as on date of Registration	2,51.75.690.00
3.	Cost incurred as on..... (based on the Estimated cost)*	1,25,87,845.00
4.	Work done in Percentage (as Percentage of the estimated cost)	50%
5.	Balance Cost to be Incurred (Based on Estimated Cost)	1,25,87,845.00
6.	Cost Incurred on Additional /Extra Items as on..... not included in the Estimated Cost (Annexure A)	NIL
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration	NIL
2.	Cost incurred as on..... (based on the Estimated cost)	NIL
3.	Work done in Percentage (as Percentage of the estimated cost)	NIL
4.	Balance Cost to be Incurred (Based on Estimated Cost)	NIL
5.	Cost Incurred on Additional /Extra Items as on..... not included in the Estimated Cost (Annexure A)	NIL
6.	Engineer Certificate regarding progress of work.	ATTACHED

Arpan Deu
ARPAN DEY
 Licensed Building Surveyor
 SMC Empanelment No. i-110
 Structiform, Aurobinda Pally
 Siliguri
 Ph: 70013 63957

SIGNATURE OF L.B.S.

70013-63957

43/1 M.H.SARANI

Ce.structiform@gmail.com

AUROBINDA PALLY, SILIGURI