

# ER. VASKAR BISWAS

Civil Engineer & Govt. Approved Valuer  
Approved : Certificate Course of Valuation and FIV



94, S.N. Bose Road  
Deshbandhupara  
Siliguri-734004

## ENGINEER CERTIFICATE OF MOONLIGHT -MARCH 25

SL NO.	DESCRIPTION	DETAILS
1.	BUILDING /WING NUMBER (to to be prepared separately for each Building /Wing of the Project)	Single Block units - Landload -4 Units - Developer -5
2.	Total Estimated cost of the building/wing as on date of Registration	120 lakhs
3.	Cost incurred as on..... (based on the Estimated cost )*	96 lakhs
4.	Work done in Percentage (as Percentage of the estimated cost )	80%
5.	Balance Cost to be Incurred (Based on Estimated Cost)	24 Lakhs
6.	Cost Incurred on Additional / Extra Items as on..... not included in the Estimated Cost (Annexure A)	Nil
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration	
2.	Cost incurred as on..... (based on the Estimated cost )	
3.	Work done in Percentage (as Percentage of the estimated cost )	nil
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Nil
5.	Cost Incurred on Additional / Extra Items as on..... not included in the Estimated Cost (Annexure A)	Nil
6.	Engineer Certificate regarding progress of work.	

**Er. VASKAR BISWAS**

License Building Surveyor Class-I