

Ashim Kumar Saha

Civil Engineer (M.E.)
Chartered Engineer

Add. 48/1 & 48/1A, Laljee Shaw Street,
Dum Dum Cantonment,
Kolkata – 700 028.
Email : ashimkumarsaha1968@gmail.com

Ref:

ENGINEER CERTIFICATE

Date :

MAA MANASA CONSTRUCTION (02/01/2025)

SITE : KALYANI MANSION . 63, P K GUHA LANE, KOL -700028.

SL NO.	DESCRIPTION	DETAILS
1.	BUILDING /WING NUMBER (to to be prepared separately for each Building /Wing of the Project)	BUILDING/ WING/BLOCK - A
2.	Total Estimated cost of the building/wing as on date of Registration	RS 2,30,00,000/- APP. (EXCL. ESTIMATED COST STATED IN COL. – 1 BELOW)
3.	Cost incurred as on 31/12/2024 (based on the Estimated cost)*	RS 1,80,00,000/- APPRX AS ON 31/12/2024
4.	Work done in Percentage (as Percentage of the estimated cost)	70%
5.	Balance Cost to be Incurred (Based on Estimated Cost)	RS 50,00,000/- APPRX
6.	Cost Incurred on Additional /Extra Items as on not included in the Estimated Cost (Annexure A)	----
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration	RS 15,60,000/- APPRX
2.	Cost incurred as on 31/12/2024 (based on the Estimated cost)	RS 10,00,000/- APPRX
3.	Work done in Percentage (as Percentage of the estimated cost)	70% M/L
4.	Balance Cost to be Incurred (Based on Estimated Cost)	RS 5,60,000/- APPRX
5.	Cost Incurred on Additional /Extra Items as on not included in the Estimated Cost (Annexure A)	----
6.	Engineer Certificate regarding progress of work.	PROJECT IN GOOD PACE - 70% COMPLETED.

Ashim Kumar Saha

ASHIM KUMAR SAHA
Civil Engineer (M.E.)
Chartered Engineer
Reg. No.- AM 088291-5

ENGINEER CERTIFICATE

Date :

MAA MANASA CONSTRUCTION. (02/01/2025)

SITE:: "KALYANI MANSION". 63, P K GUHA LANE, KOL-700028.

SL NO.	DESCRIPTION	DETAILS
1.	BUILDING /WING NUMBER (to to be prepared separately for each Building /Wing of the Project)	BUILDING / WING/ BLOCK- B.
2.	Total Estimated cost of the building/wing as on date of Registration	RS 3,22,00,000/- APPRX (EXCL. ESTIMATED COST STATED IN COL.- 1 BELOW)
3.	Cost incurred as on 31/12/2024 (based on the Estimated cost)*	RS 2,30,00,000/- APPRX AS ON 31/12/2024
4.	Work done in Percentage (as Percentage of the estimated cost)	70%
5.	Balance Cost to be Incurred (Based on Estimated Cost)	RS 92,00,000/-APPRX
6.	Cost Incurred on Additional /Extra Items as on..... not included in the Estimated Cost (Annexure A)	----
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration	RS 24,00,000/-APPRX
2.	Cost incurred as on 31/12/2024 (based on the Estimated cost)	RS 14,00,000/- APPRX
3.	Work done in Percentage (as Percentage of the estimated cost)	60% M/L
4.	Balance Cost to be Incurred (Based on Estimated Cost)	RS 10,00,000/- APPRX
5.	Cost Incurred on Additional /Extra Items as on..... not included in the Estimated Cost (Annexure A)	----
6.	Engineer Certificate regarding progress of work.	PROJECT IN GOOD PACE : 70% COMPLETED.

Ashim Kumar Saha

ASHIM KUMAR SAHA
Civil Engineer (M.E.)
Chartered Engineer
Reg. No.- AM 038291-5