

Ashim Kumar Saha

Civil Engineer (M.E.)
Chartered Engineer

Add. 48/1 & 48/1A, Laljee Shaw Street,
Dum Dum Cantonment,
Kolkata - 700 028.
Email : ashimkumarsaha1968@a gmail.com

Ref:

Date :

ENGINEER CERTIFICATE

02/04/2025

U. S. REALTORS

SITE : SHIVALAYA . 189/13, P K GUHA ROAD, KOL -700028.

SL NO.	DESCRIPTION	DETAILS
1.	BUILDING /WING NUMBER (to to be prepared separately for each Building /Wing of the Project)	BUILDING/ WING/BLOCK - A
2.	Total Estimated cost of the building/wing as on date of Registration	RS 2,33,00,000/- APP. (EXCL. ESTIMATED COST STATED IN COL. - 1 BELOW)
3.	Cost incurred as on 31/03/2025 (based on the Estimated cost)*	RS 1,72,78,470/- APPRX AS ON 31/03/2025
4.	Work done in Percentage (as Percentage of the estimated cost)	74%
5.	Balance Cost to be Incurred (Based on Estimated Cost)	RS 62,71,530/- APPRX
6.	Cost Incurred on Additional /Extra Items as on not included in the Estimated Cost (Annexure A)	----
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration	RS 14,00,000/- APPRX
2.	Cost incurred as on 31/03/2025 (based on the Estimated cost)	RS 9,02,824/- APPRX
3.	Work done in Percentage (as Percentage of the estimated cost)	68% M/L
4.	Balance Cost to be Incurred (Based on Estimated Cost)	RS 4,97,176/- APPRX
5.	Cost Incurred on Additional /Extra Items as on not included in the Estimated Cost (Annexure A)	----
6.	Engineer Certificate regarding progress of work.	OK - 75% OF PROJECT COMPLETED.

Ashim Kumar Saha
ASHIM KUMAR SAHA
Civil Engineer (M.E.)
Chartered Engineer
Reg. No.- AM 088291-5