

ENGINEER CERTIFICATE

2nd Quarter , 2024-25

SL NO.	DESCRIPTION	DETAILS
1.	BUILDING /WING NUMBER (to be prepared separately for each Building /Wing of the Project)	BLOCK-"A"
2.	Total Estimated cost of the building/wing as on date of Registration	Rs. 3,88,61,367/-
3.	Cost incurred as on 30-09-2024 (based on the Estimated cost)*	Rs. 46,63,364/-
4.	Work done in Percentage (as Percentage of the estimated cost)	12%
5.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 3,41,98,003/-
6.	Cost Incurred on Additional /Extra Items as on 30-09-2024 not included in the Estimated Cost (Annexure A)	NIL
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration	Rs. 30,58,219/-
2.	Cost incurred as on 30-09-2024 (based on the Estimated cost of Boring Deep tubule)	Rs.8,00,000/-
3.	Work done in Percentage (as Percentage of the estimated cost)	NIL
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.22,58,219/-
5.	Cost Incurred on Additional /Extra Items as on 30-09-2024 not included in the Estimated Cost (Annexure A)	NIL
6.	Engineer Certificate regarding progress of work.	


