


ID	Task Mo	Task Name	Duration	Start	Finish	2027		2028		2029		2030		2031		2032	
						H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	
1		DEVPRAYAG - PRAKRITI	1371 days	Thu 01-07-27	Sat 31-07-32												
2		Piling	90 days	Thu 01-07-27	Wed 10-11-27												
3		Sub-Structure	100 days	Fri 17-12-27	Mon 08-05-28												
4		Superstructure	600 days	Wed 22-03-28	Sat 27-07-30												
5		Block Work	250 days	Sat 01-09-29	Mon 26-08-30												
6		Internal Plaster	200 days	Wed 26-12-29	Sat 12-10-30												
7		Internal Electrical	400 days	Mon 11-11-30	Wed 17-03-32												
8		Internal Plumbing	400 days	Tue 07-01-31	Wed 12-05-32												
9		Internal Finish	600 days	Tue 26-02-30	Sat 17-04-32												
10		Flooring	500 days	Tue 12-03-30	Mon 29-12-31												
11		Lift Installation	180 days	Fri 10-10-31	Tue 18-05-32												
12		Doors & Windows	500 days	Thu 23-05-30	Sat 28-02-32												
13		External Paint	180 days	Wed 29-10-31	Sat 05-06-32												
14		Ground Floor Finishes	150 days	Sat 15-11-31	Tue 18-05-32												
15		Electrical Infra	100 days	Sat 28-02-32	Wed 30-06-32												
16		Plumbing Infra	100 days	Mon 16-02-32	Thu 17-06-32												
17		Fire Infra	120 days	Mon 05-01-32	Mon 31-05-32												
18		Amenities	60 days	Wed 12-05-32	Sat 24-07-32												
19		De-Snagging & Handover	150 days	Thu 29-01-32	Sat 31-07-32												



Project: msproj11 Date: Sat 20-12-25	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
	Summary		Inactive Task		Duration-only		Finish-only			