

Manas Kumar Dey

Civil Engineer (Dip.)

**Engineer, Architect, Planner,
Designer, Estimator.**

Office : 64, Italgacha Road,
Dum Dum, Kolkata - 28

E-mail : manas.paltu@gmail.com

Mobile : 9836584845

Ref. No.

Date

ENGINEER CERTIFICATE

09.04.2025

SITE- 67, BADRA BAROARITALA ROAD BYE LANE, KOLKATA- 700 079

S.L. NO.	DESCRIPTION	DETAILS
1.	BUILDING/WING NUMBER (to be prepared separately for each Building/Wing of the Project)	BUILDING / WING/ BLOCK -A
2.	Total Estimated cost of the building / wing as on date of Registration	RS 1,76,84,000/- APP. (EXCL. ESTIMATED COST STATED IN COL.-1 BELOW)
3.	Cost incurred as on 09.04.2025 (based on the estimated cost)	RS 22,71,043.75 APPRX AS ON 09/04/2025
4.	Work done in percentage (as percentage of the estimated cost)	95%
5.	Balance Cost to be Incurred (Based on Estimated Cost)	NA
6.	Cost Incurred on Additional / extra items as on not included in the Estimated cost (Annexure A)	
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration	NA
2.	Cost incurred as on 09.04.2025 (based on the estimated cost)	NA
3.	Work done in percentage (as percentage of the estimated cost)	NA
4.	Balance Cost to be Incurred (Based on Estimated Cost)	NA
5.	Cost Incurred on additional/ Extra Item as on not included in the Estimated Cost (Annexure A)	NA
6.	Engineer Certificate regarding progress of work	OK- 10 % OF PROJECT COMPLETED


MANAS KUMAR DEY
L.B.S. (D.C.E.)
PWD/24/1/3/2025-26
Dum Dum Municipality