

**STHAPATYA**

Engineering ■ Architecture ■ Interior

3rd Floor, Dwarika Rukmani Plaza,
Court More, Siliguri-734001*Subhas Mandal*

B.Tech, MISE

Consulting Civil Engineer

Cell: 97332-28960, 70015-36280

E-mail: mandalsubhas72@gmail.com

Ref. No.....

Date 05/10/2024...**ENGINEER CERTIFICATE OF ROY APARTMENT - OCT -24**

SL NO.	DESCRIPTION	DETAILS
1.	BUILDING /WING NUMBER (to to be prepared separately for each Building /Wing of the Project)	ROY APARTMENT
2.	Total Estimated cost of the building/wing as on date of Registration	4.029 CR
3.	Cost incurred as on..... (based on the Estimated cost)*	31345620
4.	Work done in Percentage (as Percentage of the estimated cost)	77.80%
5.	Balance Cost to be Incurred (Based on Estimated Cost)	8944380
6.	Cost Incurred on Additional /Extra Items as on..... not included in the Estimated Cost (Annexure A)	NIL
7.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration	NIL
8.	Cost incurred as on..... (based on the Estimated cost)	NIL
9.	Work done in Percentage (as Percentage of the estimated cost)	NIL
10.	Balance Cost to be Incurred (Based on Estimated Cost)	NIL
11.	Cost Incurred on Additional /Extra Items as on..... not included in the Estimated Cost (Annexure A)	NIL
12.	Engineer Certificate regarding progress of work.	Work in progress

Subhas Mandal
05/10/2024
Subhas Mandal
B. Tech. (Civil)
LBS/ I / 59 (S.M.C)

CONSULT FOR BUILDING, SUPERVISION, ESTIMATION
PROJECT MANAGEMENT, TURNKEY CONTRACT.