



ENGINEER CERTIFICATE

SL NO.	DESCRIPTION	DETAILS
1.	BUILDING /WING NUMBER (to to be prepared separately for each Building /Wing of the Project)	1
2.	Total Estimated cost of the building/wing as on date of Registration	AS PER APPLICATION
3.	Cost incurred as on..... (based on the Estimated cost)*	43.20%
4.	Work done in Percentage (as Percentage of the estimated cost)	
5.	Balance Cost to be Incurred (Based on Estimated Cost)	2,76,70,148/-
6.	Cost Incurred on Additional /Extra Items as on..... not included in the Estimated Cost (Annexure A)	N.A
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration	NIL
2.	Cost incurred as on..... (based on the Estimated cost)	2,10,54,852/-
3.	Work done in Percentage (as Percentage of the estimated cost)	
4.	Balance Cost to be Incurred (Based on Estimated Cost)	
5.	Cost Incurred on Additional /Extra Items as on..... not included in the Estimated Cost (Annexure A)	
6.	Engineer Certificate regarding progress of work.	

Rb/23/12/24
Er. PARAMANANDA BARMAN
 Structural Engineer, Class-II
 S.M.C Empanelment No. 221
 Jyotirmoy Colony W.32, Siliguri
 Mob : 9734079068

CHATTERJEE ASSOCIATES

architecture . interiors . landscape

NEAR DON BOSCO SCHOOL , 2½ MILES SEVOKE ROAD , JYOTI NAGAR , SILIGURI - 734001

Tel . : 0353 - 2542679

16 , PROTAPADITY ROAD , BEHIND TOLLYGANJ P.S ., KOLKATA - 700026

Tel . : 033 - 24638517