

GAUTAM MAJUMDAR

BCE, MIE, CHARTERED ENGINEER
EMPANELLED AS STRUCTURE ENGINEER.
Address: Michaelnagar, Kolkata 700133.
(M) 9831251193.

SUB: Engineers Certificate till 31.12.2024 of a Project Namely VIP PLAZZA (Block-1, 2 & 3) having RERA registration No. WBRERA/P/NOR/2024/001515 situated at Mouza: Raghunathpur, J.L. No. - 8, R.S. No. - 134, Touzi No.-3027, R.S. /L.R. Dag No.- 222, 225, 226, 227, 228, L.R. Khatian No.- 3409, 3410, 119/1, 279/1, 1607/1, 3824, 3825, 3826, 3827, 3828, 3829, 3394, 3395, 633/1, 3020, 3021, 3022, 3930, 3931, 3846, 3945, 3947, 2492, 3591, 3623, 3939, Ward No.- 09, P.S. - Baguiati, under Bidhan Nagar Municipal Corporation, Dist- North 24 pgs.

ENGINEER CERTIFICATE

SL NO.	DESCRIPTION	DETAILS		
		Block- 1	Block- 2	Block- 3
1.	BUILDING / WING NUMBER (to be prepared separately for each Building / Wing of the Project)			
2.	Total Estimated cost of the building/wing as on date of Registration	Rs. 33787295/-	Rs. 61711364/-	Rs. 14787127/-
3.	Cost incurred as on 31.12.2024 (based on the Estimated cost)*	Rs. 20574773/-	Rs. 37597135/-	Rs. 9004621/-
4.	Work done in Percentage (as Percentage of the estimated cost)	61%	61%	61%
5.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 13212522/-	Rs. 24114229/-	Rs. 5782506/-
6.	Cost Incurred on Additional/Extra Items as on..... not included in the Estimated Cost (Annexure A)	NA	NA	NA
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in The layout as on date of Registration	NA	NA	NA
2.	Cost incurred as on.....(based on the Estimated cost)	NA	NA	NA
3.	Work done in Percentage (as Percentage of the estimated cost)	NA	NA	NA
4.	Balance Cost to be Incurred(Based on Estimated Cost)	NA	NA	NA
5.	Cost Incurred on Additional/Extra Items as on..... not included in the Estimated Cost (Annexure A)	NA	NA	NA
6.	Engineer Certificate regarding progress of work.			

Gautam Majumdar
B.C.E. M.I.E.
Chartered Engineer
M-110210/3