


Ref. No.

Date: 31/03/2025


ENGINEER CERTIFICATE

SL NO.	DESCRIPTION	DETAILS
1.	BUILDING /WING NUMBER (to be prepared separately for each Building /Wing of the Project)	BLOCK-A
2.	Total Estimated cost of the building/wing as on date of Registration	Rs.- 2,92,97,101.00
3.	Cost incurred as on..... (based on the Estimated cost)*	Rs.- 2,05,07,971.00
4.	Work done in Percentage (as Percentage of the estimated cost)	70%
5.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.- 87,89,130.00
6.	Cost Incurred on Additional /Extra Items as on..... not included in the Estimated Cost (Annexure A)	Rs.- 1,40,000.00
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration	Rs.- 44,46,736.00
2.	Cost incurred as on..... (based on the Estimated cost)	Rs.- 13,34,021.00
3.	Work done in Percentage (as Percentage of the estimated cost)	30%
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.- 31,12,715.00
5.	Cost Incurred on Additional /Extra Items as on..... not included in the Estimated Cost (Annexure A)	Nil
6.	Engineer Certificate regarding progress of work.  31/03/2025 Manab Kumar Bose A.M.I.E., M.tech, F.I.V. Chartered & Structural Engineer Regd No. CBM/PWD/F S.E.-H/01	✓ Foundation, Column, Beam, Slab structure up to Mumty Room of Block-A has been completed. ✓ Brickwork of First Floor to Fourth Floor has been completed. ✓ Rest of the building work is in progress.

Ref. No.

Date: 31/03/2025

ENGINEER CERTIFICATE

SL NO.	DESCRIPTION	DETAILS
1.	BUILDING /WING NUMBER (to be prepared separately for each Building /Wing of the Project)	BLOCK-B
2.	Total Estimated cost of the building/wing as on date of Registration	Rs.- 3,92,69,427.00
3.	Cost incurred as on..... (based on the Estimated cost)*	Rs.- 3,53,42,484.00
4.	Work done in Percentage (as Percentage of the estimated cost)	90%
5.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.- 39,26,943.00
6.	Cost Incurred on Additional /Extra Items as on..... not included in the Estimated Cost (Annexure A)	Rs.- 1,60,000.00
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration	Rs.- 44,46,736.00
2.	Cost incurred as on..... (based on the Estimated cost)	Rs.- 17,78,694.00
3.	Work done in Percentage (as Percentage of the estimated cost)	40%
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.- 26,68,042.00
5.	Cost Incurred on Additional /Extra Items as on..... not included in the Estimated Cost (Annexure A)	Nil
6.	Engineer Certificate regarding progress of work.  31/03/2025 Manab Kumar Bose I.M.E., M.tech, F.I.V. Chartered & Structural Engineer Regd. No. CBM/PWD/E.S.E.-II/01	✓ Foundation, Column, Beam, Slab structure up to Mumty Room of Block-A has been completed. ✓ Brickworks & Plaster in all floors has completed. ✓ Painting, Tiles and Sanitary works is in progress.