

ER PRATIK KUMAR DEB**B.Tech.(Civil)**

M.E.D Registered Structural Engineer-II
 L.B.S-I, E.S.E-II in Englishbazar Municipality
 L.B.S-I, E.S.E-II in Coochbehar Municipality
 E.S.E-II in Alipurduar Municipality
 E.S.E-II in WBHDC

Office Address

Hasi Apartment, Guriahati Road,
 Near Bakshi Bari More,
 Coochbehar.

Email: pratikdeb2010@gmail.com

Contact No.-9062028429/7980583576

ENGINEER CERTIFICATE

SL NO.	DESCRIPTION	DETAILS
1.	BUILDING /WING NUMBER (to to be prepared separately for each Building /Wing of the Project)	1
2.	Total Estimated cost of the building/wing as on date of Registration	Rs.-2,00,00,000
3.	Cost incurred as on..... (based on the Estimated cost)*	Rs.-60,00,000
4.	Work done in Percentage (as Percentage of the estimated cost)	30%
5.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.- 1,40,00,000
6.	Cost Incurred on Additional /Extra Items as on..... not included in the Estimated Cost (Annexure A)	Rs.-5,50,000
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration	Rs.-50,00,000
2.	Cost incurred as on..... (based on the Estimated cost)	Nill
3.	Work done in Percentage (as Percentage of the estimated cost)	Nill
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.-50,00,000
5.	Cost Incurred on Additional /Extra Items as on..... not included in the Estimated Cost (Annexure A)	Nill
6.	Engineer Certificate regarding progress of work.	FOUNDATION FULL COMPLETE, 5700 SQFT. GR. -4 TH Floor Slab Casting Complete. 3400 sqft. Gr. Floor Slab Casting Complete.

Pratik Deb
PRATIK KUMAR DEB
 Structural Engineer-II
 I.S.E. - II / APIDM - 002