ENGINEER CERTIFICATE OF RABI ABASAN- NOV 24

SL NO.	DESCRIPTION	DETAILS
1.	BUILDING /WING NUMBER (to to be prepared separately for each Building /Wing of the Project)	1/12 UNITS
2. 3.	Total Estimated cost of the building/wing as on date of Registration Cost incurred as on (based on the Estimated cost)* Work done in Percentage (as Percentage of the estimated cost)	2,75,00,000 1,92,50,000 70%
4. 5. 6.	Balance Cost to be Incurred (Based on Estimated Cost) Cost Incurred on Additional /Extra Items as on not included in the Estimated Cost (Annexure A)	82,50,000 NIL
 2. 	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration Cost incurred as on (based on the Estimated cost)	NIL NIL
3.	Work done in Percentage (as Percentage of the estimated cost)	NIL
4. 5.	Balance Cost to be Incurred (Based on Estimated Cost) Cost Incurred on Additional /Extra Items as on not included in the Estimated Cost (Annexure A)	NIL NIL
6.	Engineer Certificate regarding progress of work.	

JAYANTA SARKAR
Licensed Building Surveyor, Class-I
S.M.C. Empanelment Number-I-67
Ashrampara, Siliguri, Ph. 943404: 197
Email: jayantal 77@gmail.com