

## **ENGINEER CERTIFICATE OF RABI ABASAN - MAR 25**

| SL NO. | DESCRIPTION                                                                                                                                     | DETAILS     |
|--------|-------------------------------------------------------------------------------------------------------------------------------------------------|-------------|
| 1.     | BUILDING /WING NUMBER (to to be prepared separately for each Building /Wing of the Project)                                                     | 1/12 UNITS  |
| 2.     | Total Estimated cost of the building/wing as on date of Registration (including Land Cost)                                                      | 2,75,00,000 |
| 3.     | Cost incurred as on.....<br>(based on the Estimated cost)*                                                                                      | 1,99,81,677 |
| 4.     | Work done in Percentage (as Percentage of the estimated cost)                                                                                   | 73%         |
| 5.     | Balance Cost to be Incurred (Based on Estimated Cost)                                                                                           | 75,18,323   |
| 6.     | Cost Incurred on Additional /Extra Items as on.....<br>not included in the Estimated Cost (Annexure A)                                          | NIL         |
| 1.     | Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration | NIL         |
| 2.     | Cost incurred as on.....<br>(based on the Estimated cost)                                                                                       | NIL         |
| 3.     | Work done in Percentage (as Percentage of the estimated cost)                                                                                   | NIL         |
| 4.     | Balance Cost to be Incurred (Based on Estimated Cost)                                                                                           | NIL         |
| 5.     | Cost Incurred on Additional /Extra Items as on.....<br>not included in the Estimated Cost (Annexure A)                                          | NIL         |
| 6.     | Engineer Certificate regarding progress of work.                                                                                                |             |



**JAYANTA SARKAR**  
Licensed Building Surveyor, Class-I  
S.M.C. Empanelment Number-I-67  
Ashrampara, Siliguri, Ph. 9434044597  
Email : jayanta177@gmail.com