

1. **Status and construction of building with photograph**- mentioning blocks, each floor starting from floor-1 and construction status.

Piling work: Piling work 100% completed (for block-A & B)

Sub Structure: Block-A & B:

- **Block 'B'**-Pile cap work, tie beam & column 100% completed.
- **Block 'A'**- Pile cap casting work 68% completed and balance work in progress. STP & UGR deck slab casting 100% completed.

Super Structure: Block-B:

- **1st to 10th floor:** RCC work-100% complete.
- **11th floor:** Slab RCC work in progress.

Internal block & plaster work: Block-B:

- **Block work:** Internal block work 1st to 4th floor 100% completed, 5th floor block work 90% completed and balance portion work in progress.
- **Internal Gypsum plaster:** 1st, 2nd & 3rd floor 50% completed and balance portion work in progress.

MEP work-1st fix:

- **Electrical conduiting & MS box fixing-** 1st to 3rd floor 100% completed, 4th floor 25% completed and balance portion work in progress.
- **HVAC drain pipe-** 1st to 3rd floor 100% completed. 4th floor 20% completed and balance portion work in progress.
- **Fire detector conduit fixing-**1st to 3rd floor 100% completed.

Elevation work: Block-B

- **Elevation block work-**2nd to 4th floor 60% completed and balance portion work in progress.

2. **Construction status of internal infrastructure-photograph with description (e.g. STP, UGR)**

- **STP & UGR:** RCC deck slab casting-100% completed

3. **Construction Status of common area-photograph with description (e.g.-lift well, fire refuge, stair case)**

- **Block 'B' - Lift well, Staircase-**Ground floor to 10th floor RCC work 100% completed, 11th floor RCC work in progress.
- **Block 'B' Fire refuge-** Platform RCC work at 8th & 9th floor level 100% Completed.