

## **SANSARA**

### **Construction Status of DMC Pile in Podium (Photographs are attached with Description)**

- **Podium Pile:** Total pile completed.

### **Construction Status of Rotary Pile in Tower 1, Tower 2, Tower 3, Tower 4 and Tower 5 (Photographs are attached with Description)**

- **Pile at Tower 4** - Total pile completed.
- **Pile at Tower 2** - Total pile completed.
- **Pile at Tower 3** - 92 nos. pile completed out of 157 nos. (59% completed in totality)
- **Pile at Tower 1** - 79 nos. pile completed out of 157 nos. (50% completed in totality)
- **Pile at Tower 5** - 68 nos. pile completed out of 157 nos. (43% completed in totality)

### **Construction Status of Boundary Wall and Main Gate (Photographs are attached with Description)**

- **Gate 1 to Gate 2 - West side wall (60 RM)** - Structural work along with Block Work and Plaster completed.
- **Gate 3 to Gate 4 - West Side Wall (43 RM)** - Structural work along with Block Work and Plaster completed.
- **Gate 4 to Gate 5 - South Side Wall (88 RM)** - Structural work along with Block Work and Plaster completed.
- **Gate 5 to Pump Room - South Side Wall (45 RM)** - Structural work along with Block Work and Plaster completed.
- **Pump Room to Gate 6 South Side Wall (15 RM)** - Structural work along with Block Work and Plaster completed.
- **Main Gate (Gate 2):** Structural work completed, Block work to be started yet.
- **Curve Wall (50 RM):** Structural Work along with Block Work completed, plaster is pending yet.