

1. Status and construction of building with photograph- mentioning blocks, each floor starting from floor-1 and construction status.

- Sub Structure: 100% work completed.
- Super Structure: Upto Roof slab completed.
Above Roof structures work in progress.
- Internal Wall & Plasterwork: 3rd to 11th floor complete. Ground to 2nd, 12th to 15th floor work in progress.
- Internal Putty work: 3rd floor complete, 4th to 12th floor work in progress.
- Tiling work: 3rd floor complete, 4th to 9th floor work in progress.
- Windows: 3rd to 6th floor work in progress.

2. Construction status of internal infrastructure-photograph with description (e.g stp, ugr)

- External drainage work 50% complete, balance work in progress.
- Other works yet to start.

3. Construction Status of common area-photograph with description (e.g- lift well, fire refuge, stair case)

- Stair, Lift well & Fire refuge RCC work completed upto 20th floor.
- Lift well- Lift opening block-work completed upto 15th floor.
- Stair & Fire refuge finishing work yet to start.