

1. Status and construction of building with photograph- mentioning blocks, each floor starting from floor-1 and construction status.

- Sub Structure: 100% work completed.
- Super Structure: Upto Roof slab completed.
Above Roof structures work 95% completed.
- Internal Wall & Plasterwork: 3rd to 18th floor complete. Ground to 2nd, 19th to 20th floor work in progress.
- Internal Putty work: 3rd to 7th floor complete, 8th to 19th floor work in progress.
- Flooring work: 3rd to 16th floor complete, 17th to 18th floor work in progress.
- Windows: 3rd to 10th floor completed, 11th to 18th floor work in progress.
- Door: 3rd floor done, 4th to 12th floor work in progress.

2. Construction status of internal infrastructure-photograph with description(e.g stp, ugr)

- OHR RCC work 95% complete, balance work in progress.
- External drainage work 60% complete, balance work in progress.
- Driveway work in progress.

3. Construction Status of common area-photograph with description(e.g- lift well, fire refuge, stair case)

- Stair, Lift well & Fire refuge RCC work completed upto 20th floor.
- Lift well- Lift opening block-work & Lift Shaft MEP work completed. Lift rail fixing & Front door fixing in progress for 1 no. passenger lift.
- Stair flooring work in progress for 1st floor to 17th floor.
- Fire refuge finishing work yet to start.
- Lobby flooring 3rd to 10th in progress.