

1. **Status and construction of building with photograph**- mentioning blocks, each floor starting from floor-1 and construction status.

Piling work: Piling work 100% completed (for Block-A & B)

Sub Structure:

- **Block 'B'**-Pile cap work, tie beam & column 100% completed.
- **Block 'A'**- Earth cutting & pile cap work in progress (total 33 numbers completed out of 56 numbers of pile cap), STP deck slab 100% completed. UGR-RCC raft casting 90% completed, RCC retaining wall 75% completed & RCC deck slab casting 40% completed. Balance 10% raft, 25% RCC retaining wall and 60% deck slab work in progress.

Super Structure: Block-B

- Upto 6th floor RCC work completed.
- 7th floor: RCC work-Work in progress.

Internal block & plaster work: Block-B

- 1st floor: Internal block work-80% completed
- 2nd floor: Internal block work-60% completed.

2. **Construction status of internal infrastructure-photograph with description (e.g. STP, UGR)**

- **STP:** STP-RCC deck slab casting 100% completed
- **UGR:** RCC raft casting 90% completed, RCC retaining wall 75% completed & RCC deck slab casting 40% completed. Balance 10% raft, 25% RCC retaining wall and 60% deck slab work in progress.

3. **Construction Status of common area-photograph with description (e.g.-lift well, fire refuge, stair case)**

- **Block 'B'- Lift well, Staircase**-Ground floor to 6th floor RCC work 100% completed, 6th to 7th floor RCC work in progress.