

Construction Status of Common area	Construction Status	
RCC	1st to 11th floor completed.	Electric shaft main line complete pic (23)
RCC above roof	Above roof structures completed, GF reservoir completed.	Flat inside finishing pic (24,25,26,27,28,29,30)
Brick Work	Ground floor to 11th floor completed.	CP fittings installation pic (31,32)
Plumbing Work	Common area plumbing work complete & roof ring line work wip	AC installation pic (33)
Plaster	GF to roof, Above roof all plaster completed. All side boundary wall completed.	Solar panel installed pic (34)
Electrical work	Lift fascia and ground floor light fixing wip, Others area complete	Community hall pic (35,36)
Putty and paint	04 nos stair case and 02 nos lift lobby, gym room, community hall putty and paint complete	TV lounge pic (37,38,39)
Tiles	1st to 11th floor completed, roof and ground floor wip	Gym room pic (40)
Railing	Stair railing fixing completed	Swimming pool PIC (41)
Marble Work	04 nos stair case marble work completed.	Plantation pic (42,43,44,45)
Granite Work	Lift fascia both side ground floor completed, above roof & GF Planter wip	Besment pic (46)
Door & window	Stair case windows fixing completed, Stair case door frame fixing completed, shutter fixing complete.	A elevation pic (47)
AC Installation	Community hall and gym ac installation completed, indoor game room ac installation wip	B elevation pic (48)
Amenities	Community hall, Tv lounge area interior work complete.	C elevation pic (49)
Swimming pool	Total completed.	D elevation pic (50)
Gym room	Electrical work completed, colour, flooring complete, mirror fixing completed, light fixing completed.	B1 elevation pic (51)
External Paint	External paint completed 90%	B2 elevation pic (52)
MS pergola & cabana	First floor and roof ms structure work completed. Main gate MS structure work completed.	B3 elevation pic (53)
Besment	Besment waterproofing, flooring, plaster completed & Fire work completed and Paint also completed.	Drive way pic (54,55)
Waterproofing	Roof 80% completed, Over head tank 04nos completed, podium waterproofing completed, 1st floor change room complete	Ground floor pic (56,57)
CESC connection status	Feeder pillar installation completed and cable laying wip	Stair case area fire work complete pic (58)
Fire work	Fire work completed besment & first floor, stair case, besment area completed, pump room area work started.	Boundary wall pic (59,60)
Rainwater harvesting tank	Structural work completed.	Main gate MS structure complete pic (61)
Description	Construction Status	

Description	Construction Status
Paver block fixing	70% completed. And wip
Granite Work	Granite work wip.
Boundary wall	North, east and west side completed. Paint not started.
Open spaces around block	Drive way casting completed, ground floor planter area brick work and soil filling completed.