

AVENIDA PROJECT - TOWER G

ID	Task Name	% Complete	Start	Finish	Timeline																
					Qtr 4	Qtr 1	2019			2020				2021				Qtr 1			
1	Avenida - Tower - G	4%	15-11-17	30-06-22	[Progress bar from 15-11-17 to 30-06-22]																
2	CONSTRUCTION ACTIVITIES	4%	15-11-17	30-06-22	[Progress bar from 15-11-17 to 30-06-22]																
3	✓ Main Driven Piling work	100%	15-11-17	30-05-18	[Progress bar from 15-11-17 to 30-05-18]																
9	Tower-G Construction	4%	28-02-18	30-06-22	[Progress bar from 28-02-18 to 30-06-22]																
10	Tower G(26 Floors)	4%	28-02-18	30-06-22	[Progress bar from 28-02-18 to 30-06-22]																
11	Sub Structure	54%	28-02-18	01-02-20	[Progress bar from 28-02-18 to 01-02-20]																
12	Extented Basement Works	48%	28-02-18	01-02-20	[Progress bar from 28-02-18 to 01-02-20]																
23	substructure for Tower Area	67%	15-05-18	27-05-19	[Progress bar from 15-05-18 to 27-05-19]																
34	super structure	10%	06-08-18	12-09-20	[Progress bar from 06-08-18 to 12-09-20]																
35	Water Proofing for G/F slab	0%	01-03-19	23-03-19	[Progress bar from 01-03-19 to 23-03-19]																
37	RCC for Slab & Wall (system formwork	10%	06-08-18	12-09-20	[Progress bar from 06-08-18 to 12-09-20]																
183	Finishing	0%	25-06-19	29-12-21	[Progress bar from 25-06-19 to 29-12-21]																
184	Brick Work	0%	25-06-19	16-11-20	[Progress bar from 25-06-19 to 16-11-20]																
213	Door Frame Fixing	0%	28-08-19	25-01-21	[Progress bar from 28-08-19 to 25-01-21]																
241	Internal Plaster(Gypsum)	0%	31-10-19	22-03-21	[Progress bar from 31-10-19 to 22-03-21]																
269	External Plaster	0%	08-10-20	15-03-21	[Progress bar from 08-10-20 to 15-03-21]																
275	Internal Water proofing Base Coat	0%	02-08-19	02-12-20	[Progress bar from 02-08-19 to 02-12-20]																
303	Internal Water proofing Final Coat	0%	26-11-19	10-03-21	[Progress bar from 26-11-19 to 10-03-21]																
334	Flooring/Dado	0%	08-04-20	15-06-21	[Progress bar from 08-04-20 to 15-06-21]																
561	Doors Shutter fixing for main & Flush	0%	25-05-20	17-06-21	[Progress bar from 25-05-20 to 17-06-21]																
589	Fire & Shaft Door	0%	05-08-20	29-06-21	[Progress bar from 05-08-20 to 29-06-21]																
617	Aluminium Work	0%	02-09-20	19-11-21	[Progress bar from 02-09-20 to 19-11-21]																
674	Structural Sttel / SS Work	0%	15-07-20	29-12-21	[Progress bar from 15-07-20 to 29-12-21]																
790	Paint	0%	05-08-20	29-12-21	[Progress bar from 05-08-20 to 29-12-21]																
973	False Ceiling Grid	0%	08-07-20	12-06-21	[Progress bar from 08-07-20 to 12-06-21]																
1058	Services	0%	30-03-19	24-12-21	[Progress bar from 30-03-19 to 24-12-21]																
1059	Internal Electrical chess cutting with conducting	0%	28-08-19	18-12-20	[Progress bar from 28-08-19 to 18-12-20]																
1087	Internal Electrical DB Box ,modular box fixing & Conceal Conduiting	0%	30-03-19	23-01-21	[Progress bar from 30-03-19 to 23-01-21]																
1114	Electrical wire pulling	0%	25-12-20	01-12-21	[Progress bar from 25-12-20 to 01-12-21]																
1142	Plumbing - internal CPVC & UPVC works	0%	18-09-19	27-01-21	[Progress bar from 18-09-19 to 27-01-21]																
1170	Terrace Looping	0%	29-10-20	03-12-20	[Progress bar from 29-10-20 to 03-12-20]																
1172	CP Sanitary Master Toilet	0%	15-04-21	24-12-21	[Progress bar from 15-04-21 to 24-12-21]																
1200	CP Sanitary Other Toilet	0%	15-04-21	24-12-21	[Progress bar from 15-04-21 to 24-12-21]																
1228	Sink	0%	10-03-21	16-12-21	[Progress bar from 10-03-21 to 16-12-21]																
1256	Fire Fighting PIPE LINE WORKS	0%	02-08-19	08-12-20	[Progress bar from 02-08-19 to 08-12-20]																
1284	Fire Fighting water testing works	0%	19-05-20	23-04-21	[Progress bar from 19-05-20 to 23-04-21]																
1312	Elevators	0%	14-01-20	17-02-21	[Progress bar from 14-01-20 to 17-02-21]																
1348	Ventilation	0%	18-06-20	15-04-21	[Progress bar from 18-06-20 to 15-04-21]																
1376	Provision for AC	0%	05-12-19	07-04-21	[Progress bar from 05-12-19 to 07-04-21]																
1404	IBMS wire pulling	0%	08-06-20	19-06-21	[Progress bar from 08-06-20 to 19-06-21]																
1432	Video door Fixing	0%	05-05-21	11-12-21	[Progress bar from 05-05-21 to 11-12-21]																
1460	NOC	0%	02-07-21	24-09-21	[Progress bar from 02-07-21 to 24-09-21]																
1467	Approvals	0%	28-01-22	02-04-22	[Progress bar from 28-01-22 to 02-04-22]																
1471	External Development Work	0%	23-11-19	22-01-21	[Progress bar from 23-11-19 to 22-01-21]																
1474	Snagging & Desnagging	0%	24-12-21	17-02-22	[Progress bar from 24-12-21 to 17-02-22]																
1481	Hand Over	0%	17-02-22	30-06-22	[Progress bar from 17-02-22 to 30-06-22]																