

ENGINEER CERTIFICATE

PROJECT NAME: SURENDRA VILLA

ADDRESS: BABU PARA SILIGURI, P.O. & P.S. SILIGURI-734004

SL NO.	DESCRIPTION	DETAILS
1.	BUILDING /WING NUMBER (to to be prepared separately for each Building /Wing of the Project)	SINGLE BLOCK
2.	Total Estimated cost of the building/wing as on date of Registration	21996000
3.	Cost incurred as on..... (based on the Estimated cost)*	6084287.04
4.	Work done in Percentage (as Percentage of the estimated cost)	28%
5.	Balance Cost to be Incurred (Based on Estimated Cost)	15911712.96
6.	Cost Incurred on Additional /Extra Items as on..... not included in the Estimated Cost (Annexure A)	NILL
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration	NILL
2.	Cost incurred as on..... (based on the Estimated cost)	NILL
3.	Work done in Percentage (as Percentage of the estimated cost)	NILL
4.	Balance Cost to be Incurred (Based on Estimated Cost)	NILL
5.	Cost Incurred on Additional /Extra Items as on..... not included in the Estimated Cost (Annexure A)	NILL
6.	Engineer Certificate regarding progress of work.	NILL