ER. VASKAR BISWAS

Civil Engineer & Govt. Approved Valuer Approved : Certificate Course of Valuation and FIIV



94, S.N. Bose Road Deshbandhupara Siliguri-734004

ENGINEER CERTIFICATEOFUDASEEN-MARCH25

SLNO.	DESCRIPTION	DETAILS
1.	BUILDING/WINGNUMBER(totobe	SILGLE,TOTAL9
	preparedseparatelyforeachBuilding	UNITES
	/WingoftheProject)	
2.	TotalEstimatedcostofthe	193LAKHS
	building/wing as on date of	
	Registration	
3.	Cost incurred as on	148LAKHS
	(basedontheEstimatedcost)*	
4.	WorkdoneinPercentage(as	77%
	Percentageoftheestimatedcost)	
5.	BalanceCosttobeIncurred(Basedon	44LAKHS
	Estimated Cost)	
6.	CostIncurredonAdditional/Extra Items	NIL
	as on	
	notincludedintheEstimatedCost	
	(AnnexureA)	
	,	
1.	Total Estimated cost of the Internal	
	and External Development Works	
	includingamenitiesandFacilitiesin	
	thelayoutasondateofRegistration	
2.	Costincurredason (basedon	
	theEstimatedcost)	
3.	WorkdoneinPercentage(as	
	Percentageoftheestimatedcost)	
4.	BalanceCosttobeIncurred(Basedon	
	Estimated Cost)	
5.	CostIncurredonAdditional/Extra Items	ATTENDA PROPORTIONAL STATE CONTRACTOR AND
	as on	
	not included in the Estimated	
	Cost(Annexure A)	Λ
6.	Engineer Certificate regarding progress	
	of work.	\\/\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\

Er. VASKAR BISWAS

License Building Surveyor Clacs-I SMC Empanelment Mumber-LBS/Cc Deshbardhupara, Siliguri, Bist.-DariceEng Phone No:-98320-68500

Contact Nos.: +91- 94741-01321, 98320-68560, E-mail: creatorvb@rediffmail.com