

ARCHITECT CERTIFICATE


SL NO.	DESCRIPTION	DETAILS
1.	BUILDING /WING NUMBER (to to be prepared separately for each Building /Wing of the Project)	1
2.	Excavation* (Percentage of work done)	100%
3.	Basement(s) and Plinth (Percentage of work done)*	100%.
4.	Number of Basement(s) and Plinth*	1
5.	Podiums Percentage of work done*	NIL
6.	Number of Podiums*	NIL
7.	Stilt Floor Percentage of work done*	100%
8.	Slabs of Super Structure Percentage of work done*	100%.
9.	Number of Slabs of Super Structure	5
10.	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises Percentage of work done*	90%
11.	Sanitary Fittings within the Flat/Premises Percentage of work done*	90%
12.	Electrical Fittings within the Flat/Premises Percentage of work done*	90%.
13.	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and Lifts, Overhead and Underground Water Tanks Percentage of work done*	100%.
14.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing Percentage of work done*	60%
15.	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, Compliance to conditions of environment /CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of	NIL


KAMRUZ ZAMAN CHOUDHURY
 B.TECH
 CLASS-I, LIC NO.-1404/1, L.B.S. OF K.M.C.
 14C-RNG ROAD, KOLKATA-15
 Mob No - 9831028884

	areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation /Completion Certificate Percentage of work done*	
16.	Architect Certificate regarding progress of work.	90%

COMMON AREAS AND FACILITIES, AMENITIES DETAILS

SL NO.	DESCRIPTION	DETAILS
1.	Internal Roads & Footpaths Percentage of work done*	NIL
2.	Water Supply Percentage of work done*	100%
3.	Sewerage (chamber, lines, Septic Tank , STP) Percentage of work done*	80%
4.	Storm Water Drains Percentage of work done*	NIL
5.	Landscaping & Tree Planting Percentage of work done*	NIL
6.	Street Lighting Percentage of work done*	NIL
7.	Community Buildings Percentage of work done*	NIL
8.	Treatment and disposal of sewage and sullage water Percentage of work done*	NIL
9.	Solid Waste management & Disposal Percentage of work done*	NIL
10.	Water conservation, Rain water harvesting Percentage of work done*	NIL
11.	Energy management Percentage of work done*	NIL
12.	Fire protection and fire safety requirements Percentage of work done*	NIL
13.	Electrical meter room, sub-station, receiving station Percentage of work done*	90%


KAMRUZ ZAMAN CHOUDHURY
 B.TECH
 CLASS-I, LIC NO.-1404/1, L.B.S. OF K.M.C.
 14C-RNC ROAD, KOLKATA-15
 Mob. No.-9831028884