

ID	Task/Task Name	Mo.	Duration	Start	Finish	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	
						H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2
87	Tower - A & B (Phase 1B)		2522.2 day	Fri 05-04-19	Mon 17-04-28											
88	Land Development, Setting Out & Excavation		30 days	Fri 05-04-19	Sat 11-05-19											
89	Piling		90 days	Fri 24-05-19	Wed 11-09-19											
90	Sub-Structure		120 days	Wed 01-11-23	Tue 16-04-24											
91	Superstructure		540 days	Wed 06-03-24	Fri 06-03-26											
92	Block Work		425 days	Fri 24-01-25	Sat 08-08-26											
93	Internal Plaster		350 days	Thu 26-06-25	Tue 06-10-26											
94	Internal Electrical		750 days	Tue 06-05-25	Wed 02-02-28											
95	Internal Plumbing		800 days	Mon 19-05-25	Mon 17-04-28											
96	Internal Finish		250 days	Wed 06-11-24	Sat 11-10-25											
97	Flooring		450 days	Mon 19-01-26	Sat 04-09-27											
98	Lift Installation		150 days	Mon 12-10-26	Mon 10-05-27											
99	External Plaster		220 days	Mon 01-12-25	Tue 15-09-26											
100	Aluminium Door Window		240 days	Fri 20-03-26	Sat 06-02-27											
101	Carpentry		325 days	Thu 27-08-26	Sat 13-11-27											
102	External Paint		250 days	Thu 29-10-26	Thu 16-09-27											
103	Ground Floor Finishes		200 days	Thu 31-12-26	Thu 16-09-27											
104	Electrical Infra		220 days	Tue 15-09-26	Sat 10-07-27											
105	Plumbing Infra		250 days	Tue 15-09-26	Tue 17-08-27											
106	Driveway Incl. Parking		180 days	Wed 31-03-27	Fri 26-11-27											
107	Amenities		180 days	Thu 11-03-27	Mon 08-11-27											
108	De-Snagging & Handover		150 days	Thu 16-09-27	Tue 04-04-28											
109																
110																
111																
112																
113																
114																
115																
116																
117																
118																
119																
120																
121																
122																
123																
124																
125																
126																
127																
128																
129																

Project: msproj11
Date: Sat 01-07-23

Task Summary Rollup

- Task: Solid blue bar
- Split: Dotted line
- Milestone: Diamond symbol
- Summary: Bracket symbol

Project Summary

- External Tasks: Solid blue bar
- External Milestone: Diamond symbol
- Inactive Task: Light blue bar

Inactive Milestone

- Inactive Summary: Light grey bar
- Manual Task: Solid blue bar
- Duration-only: Light blue bar

Manual Summary Rollup

- Manual Summary: Solid blue bar
- Start-only: Light blue bar
- Finish-only: Light blue bar

Deadline

- Progress: Solid blue bar
- Manual Progress: Solid blue bar