

ID	Task Name	Duration	Start	Finish	2027	2028	2029	2030	2031	2032	2033
1	DEVPRAYAG - PRAKRITI	1371 days	Thu 01-07-27	Sat 31-07-32	H2	H1	H2	H1	H2	H1	H2
2	Piling	90 days	Thu 01-07-27	Wed 10-11-27							
3	Sub-Structure	100 days	Fri 17-12-27	Mon 08-05-28							
4	Superstructure	600 days	Wed 22-03-28	Sat 27-07-30							
5	Block Work	250 days	Sat 01-09-29	Mon 26-08-30							
6	Internal Plaster	200 days	Wed 26-12-29	Sat 12-10-30							
7	Internal Electrical	400 days	Mon 11-11-30	Wed 17-03-32							
8	Internal Plumbing	400 days	Tue 07-01-31	Wed 12-05-32							
9	Internal Finish	600 days	Tue 26-02-30	Sat 17-04-32							
10	Flooring	500 days	Tue 12-03-30	Mon 29-12-31							
11	Lift Installation	180 days	Fri 10-10-31	Tue 18-05-32							
12	Doors & Windows	500 days	Thu 23-05-30	Sat 28-02-32							
13	External Paint	180 days	Wed 29-10-31	Sat 05-06-32							
14	Ground Floor Finishes	150 days	Sat 15-11-31	Tue 18-05-32							
15	Electrical Infra	100 days	Sat 28-02-32	Wed 30-06-32							
16	Plumbing Infra	100 days	Mon 16-02-32	Thu 17-06-32							
17	Fire Infra	120 days	Mon 05-01-32	Mon 31-05-32							
18	Amenities	60 days	Wed 12-05-32	Sat 24-07-32							
19	De-Snagging & Handover	150 days	Thu 29-01-32	Sat 31-07-32							

EDEN REALTY VENTURES PVT. LTD.

[Signature]
Director

Project: msproj011
Date: Sat 20-12-25

Task Split Milestone Summary

Project Summary External Tasks External Milestone Inactive Task

Inactive Milestone Inactive Summary Manual Task Duration-only

Manual Summary Rollup Manual Summary Start-only Finish-only

Deadline Progress Manual Progress