

ID	Task	Task Name	Duration	Start	Finish	2022		2023		2024		2025		2026		2027		2028		2029
						H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1
91		<b>Solaris Shalimar Tower - 6 &amp; 7 (Phase 1C)</b>	<b>1515 days</b>	<b>Sat 24-06-23</b>	<b>Sat 30-12-28</b>															
92		Piling	120 days	Sat 24-06-23	Tue 12-12-23															
93		Sub-Structure	120 days	Mon 29-01-24	Mon 01-07-24															
94		Superstructure	660 days	Thu 23-05-24	Thu 05-11-26															
95		Block Work	450 days	Wed 07-05-25	Thu 31-12-26															
96		Internal Plaster	720 days	Sat 18-10-25	Tue 23-05-28															
97		Internal Electrical	600 days	Tue 21-07-26	Mon 11-09-28															
98		Internal Plumbing	660 days	Tue 21-07-26	Thu 23-11-28															
99		Internal Finish	420 days	Thu 30-01-25	Sat 08-08-26															
100		Flooring	630 days	Thu 27-08-26	Thu 23-11-28															
101		Lift Installation	180 days	Thu 03-02-28	Mon 11-09-28															
102		External Plaster	220 days	Tue 21-04-26	Mon 15-02-27															
103		Aluminium Door Window	240 days	Mon 03-08-26	Wed 23-06-27															
104		Carpentry	325 days	Fri 10-09-27	Mon 30-10-28															
105		External Paint	270 days	Tue 26-10-27	Fri 22-09-28															
106		Ground Floor Finishes	200 days	Fri 21-01-28	Fri 22-09-28															
107		Electrical Infra	220 days	Sat 29-05-27	Fri 10-03-28															
108		Plumbing Infra	250 days	Wed 23-06-27	Thu 11-05-28															
109		Driveway Incl. Parking	180 days	Thu 02-12-27	Tue 11-07-28															
110		Amenities	180 days	Mon 15-11-27	Thu 22-06-28															
111		De-Snagging & Handover	140 days	Tue 11-07-28	Sat 30-12-28															

Project: msproj11  
Date: Mon 16-10-23

Task		Inactive Task		Start-only	
Split		Inactive Milestone		Finish-only	
Milestone		Inactive Summary		Deadline	
Summary		Manual Task		Progress	
Project Summary		Duration-only		Manual Progress	
External Tasks		Manual Summary Rollup			
External Milestone		Manual Summary			