

I Soumendra Roy have undertaken assignment as Architect certifying Percentage of Completion of Construction Work of the Project named as Jagannath Grand, No of Building 1, No of Tower 1, No of Block 1 of the 1st Phase of the Project bearing Registration Number WBRERA/P/PAS/2024/002126 situated in Burnpur Road, Sukanta Nagar, Near Hindusthan Park, Asansol- 713304, Dist: Paschim Bardhaman under Asansol Municipal Corporation admeasuring 548.22 sq.mts. area being developed by Jagannath Buildinfra Pvt Ltd.

Based on site inspection, with respect to each of the Building of the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work Done for the building of the Real Estate Project is up to 83 per cent and fourth floor roof casting has been completed.
The Brief description of works already completed by the Promoter:-

Name of Work	Percentage	Status
Foundation	100 %	Civil Work Completed
Plinth Level	85 %	Civil Work Completed
Ground Floor	85 %	Civil Work Completed
First Floor	85 %	Civil Work Completed
Second Floor	85 %	RCC completed
Third Floor	85 %	RCC completed
Fourth Floor Roof Casting	75 %	RCC completed
Finishing	50%	Going on

Date: 06.07.2025

Place: Asansol

Name of Architect: SOUMENDRA ROY

License Number: CA/2016/76764