

Date – 27.12.2024.

TO WHOM SO EVER IT MAY CONCERN

We have visited the site for project “**JAGANNATH GRAND**” being constructed by M/s Jagannath Build Infra Pvt Ltd located at Hindustan Park, Asansol at ward no. 53 under Asansol Municipal Corporation on 26.12.2024 and found that the 35 per cent of the work has been completed.

The developer commenced construction on 25.08.2024.

Progress of the work is as per schedule.

Name of Work	Percentage	Status
Foundation	100 %	Civil Work Completed
Plinth Level	85 %	Civil Work Completed
Ground Floor Roof Casting	50 %	RCC completed
First Floor Casting	50 %	RCC completed
Second Floor Casting	50 %	RCC completed
Third Floor Roof Casting	50 %	RCC completed
Fourth Floor Column	50 %	RCC work in progress

An estimated 35 per cent of the total work of the building has been completed by the developer as stated above. The work is in progress.

Name of Architect: Soumendra Roy
License Number: CA/2016/76764

