

Date – 27.12.2024.

TO WHOM SO EVER IT MAY CONCERN

We have visited the site for project “**JAGANNATH VATIKA**” being constructed by M/s Jagannath Build Infra Pvt Ltd located at Shiv Mandir Road, Chelidanga, and Asansol at ward no. 51 under Asansol Municipal Corporation on 26.12.2024 and found that the 65 per cent of the work has been completed.

The developer commenced construction on 28.01.2024.

Progress of the work is as per schedule.

Name of Work	THE NEST	Status
Foundation	100 %	Civil Work Completed
Basement floor	85 %	Civil Work Completed
Ground Floor Roof Casting	80 %	RCC and brickwork completed
First Floor	80 %	RCC and brickwork completed
Second Floor	80 %	RCC and brickwork completed
Third Floor	70 %	RCC and brickwork completed
Fourth Floor	70 %	RCC and brickwork completed
Roof and Lift Machine Room	60 %	Slab Work Done
Other supporting structures	50 %	Septic Tank and Reservoir casted

An estimated 65 per cent of the total work of the building has been completed by the developer as stated above. The work is in progress.

Name of Architect: Soumendra Roy

License Number: CA/2016/76764

Soumendra Roy
