

Internal Construction of Block A and B

| Description | Construction Status block 1 |
|--|--|
| RCC | All floor and roof casting completed |
| RCC ABOVE ROOF | Above roof structures completed |
| ABOVE ROOF TILES | Tiles work completed |
| BRICK WORK | Completed 1st to 12th floor and above roof, ground floor completed |
| INTERNAL PLASTER | Completed 1st to 12th floor and above roof, ground floor completed |
| PUTTY | Completed 1st floor to 12th & stair case , WIP lift lobby |
| PLUMBING CONSIL WORK | Concealed completed 1st to 12th floor and above roof WIP. Ground drainage work completed |
| PLUMBING TOILET FITTINGS WORK | 3rd to 10th Floor completed except F type flat . |
| ELECTRICAL WARRING | 1st to 12th completed , F types WIP |
| ELECTRICAL SWITCH BOARD WORK | 2nd to 12th floor completed , F type flats WIP |
| MS RAILING & AC LEDGE | complete 80 flats . |
| TILES | complete 80 flats . |
| ACID WASH TILES | 3rd to 12th Floor completed , except F type Flats |
| EXTERNAL PLASTER | All completed . |
| WINDOWS | complete 67 flat . F Types Flats WIP |
| MAIN DOOR | All completed 80 flats. |
| INSIDE DOOR | completed 67 flat , F types flats Wip . |
| LIFT 1 & LIFT 2 | completed both . |
| Construction status of Internal | Construction Status block 2 |
| RCC | All floor and roof casting completed . |
| RCC ABOVE ROOF | Completed . |
| ABOVE ROOF TILES | Tiles work completed . |
| BRICK WORK | Completed 1st to 12th floor and above roof, ground floor completed . |
| INTERNAL PLASTER | Completed 1st to 12th floor and above roof, ground floor completed . |
| PUTTY | All flats completed . |
| PLUMBING CONSIL WORK | Concealed completed 1st to 12th floor and above roof WIP. Ground drainage work completed . |
| PLUMBING TOILET FITTINGS WORK | 3rd to 6th floor fittings completed , except B Type flat . |
| ELECTRICAL WARRING | completed 1st to 12th completed . 56 nos flat completed . |
| ELECTRICAL SWITCH BOARD WORK | 2nd to 12th completed , . B Types flats WIP . |
| MS RAILING & AC LEDGE | Completed upto 1st to 12th floor . staircase also completed. |
| TILES | All completed . |
| ACID WASH TILES | 3rd to 9th floor completed except B type flat , 10th floor wip . |
| EXTERNAL PLASTER | Completed 1st to 12th floor , ground floor completed . |
| WINDOWS | 1st to 12th floor completed , 56 flats completed . |
| MAIN DOOR | 1st to 12th floor completed , 56 flats completed . |
| INSIDE DOOR | 1st to 12th floor completed , 56 flats completed . |
| LIFT 1 & LIFT 2 | completed both . |

Common Area

| COMMON AERA | Construction Status Common area |
|---------------------|---|
| EXTERNAL PAINT | completed view 1 , 5 , 5b , 5a , 2 , 6 , 7 , 4 , 4a , 4b , 3 . WIP view 7 (F flat) . |
| WATER PROOFING | 1st to 12 floor flat all block complete , swiming pool area completed , podium all complete |
| FIRE WORK | common area all completed , WIP outside boundary side.. |
| SWIMING POOL | All Completed . |
| BOUNDARY WORK | All completed . |
| GYM ROOM | All completed , EPDM floor pending . |
| GAME ROOM | all completed . |
| COMMUNITY HALL | all completed . |
| LOUNGE AREA | all completed . |
| PODIUM AREA TILES | Tiles Work completed . |
| PODIUM AERA PLANTER | All completed . |