

1. **Status and construction of building with photograph**- mentioning blocks, each floor starting from floor-1 and construction status.

- **Piling work** :100% work complete
- **Sub Structure** :100% work complete
- **Super Structure** :
 - **1st floor to 12th floor**: RCC work-100% complete
 - **Roof** : Slab RCC work-100% complete
 - **Above roof structures**: RCC work in progress

- **Internal Finishes work**:
 - **Internal Block work**-2nd to 11th floor 100% completed.12th floor block work 50% completed and balance portion work in progress.
 - **Internal Plaster**-2nd and 3rd floor 100% completed.4th and 5th 80% completed and balance portion work in progress.
 - **Internal Door work**-Door Frame fixing for 2nd and 9th floor 100% completed.

 - **Internal Flooring work**-2nd to 3rd floor work in progress.

- **Elevation work**:
 - **Elevation block work**-2nd to 8th floor 100% completed.9th to Roof 20% completed and balance portion work in progress.
 - **External plastering work**-2nd to 8th floor 100% completed. 9th to Roof 20% completed and balance portion work in progress.

- **MEP work**:
 - **Electrical conduiting & MS box fixing**- 2nd to 10th floor 100% completed, 11th floor 50% completed and balance portion work in progress.
 - **Internal plumbing work**- 2nd to 4th floor 100% completed.5th floor 50% completed and balance portion work in progress.
 - **HVAC drain pipe**- 2nd to 10th floor 100% completed. 11th floor work in progress.
 - **Fire detector conduit fixing**-2nd to 10th floor 100% completed. 11th floor 50% completed and balance portion work in progress.

2. **Construction status of internal infrastructure-photograph with description (e.g. STP, UGR)**

- **UGR & STP**: RCC deck slab casting-100% completed. Water proofing work 50% completed and balance work in progress.

3. Construction Status of common area-photograph with description
(e.g.-lift well, fire refuge, stair case)

- **Lift well, Staircase**-Ground floor to 12th floor RCC work 100% completed, Roof floor RCC work 100% completed.
- **Fire refuge**- Platform RCC work at 7th floor level 100% Completed.