

1. **Status and construction of building with photograph**- mentioning blocks, each floor starting from floor-1 and construction status.

- **Piling work** :100% work complete
- **Sub Structure** :100% work complete
- **Super Structure** :
 - Upto 9th floor RCC work 100% completed.
 - 10th floor: RCC work-50% completed, balance 50% work in progress.
- **Internal block work & Plaster:**
 - **Block work**-2nd to 4th 100% completed.5th and 6th floor block work 75% completed and balance portion work in progress.
 - **Internal Plaster**-2nd and 3rd floor 100% completed.
- **Finishes work:**
 - **Waterproofing work**-2nd floor 100% completed, 3rd floor work in progress.

2. **Construction status of internal infrastructure-photograph with description (e.g. STP, UGR)**

- **UGR & STP:** RCC deck slab casting-100% completed.

3. **Construction Status of common area-photograph with description (e.g.-lift well, fire refuge, stair case)**

- **Lift well, Staircase**-Ground floor to 9th floor RCC work 100% completed, 10th floor RCC work in progress.
- **Fire refuge**- Platform RCC work at 7th floor level 100% Completed.