

1. **Status and construction of building with photograph**- mentioning blocks, each floor starting from floor-1 and construction status.

Piling work: Piling work 100% completed (for block-A & B)

Sub Structure: Block-A & B

- **Block 'B'**-Pile cap work, tie beam & column 100% completed.
- **Block 'A'**- Pile cap work, tie beam & column 100% completed. STP & UGR deck slab casting 100% completed.

Super Structure:

Block-B:

- **1st floor to 12th floor:** RCC work-100% complete
- **Roof:** Slab RCC work-100% complete.
- **Above roof:** RCC work 50% completed and balance work in progress.

Block-A

- **1st floor:** RCC work-100% complete.
- **2nd floor:** RCC work in progress.

Internal block & plaster work:

Block-B:

- **Block work:** Internal block work 1st to 8th floor 100% completed, 9th floor block work 70% completed and balance portion work in progress.
- **Internal Gypsum plaster:** 1st to 4th floor 50% completed and balance portion work in progress.

Elevation work:

Block-B

- **Elevation block work**-2nd to 4th floor 100% completed. 5th to 8th floor 60% completed and balance portion work in progress.
- **External plaster work**- 1st to 4th floor 100% completed. 5th to 8th floor 10% completed and balance portion work in progress.

MEP work:

Block-B:

- **Electrical conduiting & MS box fixing-** 1st to 4th floor 100% completed, 5th floor 65% completed and balance portion work in progress.
- **HVAC drain pipe-** 1st to 4th floor 100% completed. 5th floor 80% completed and balance portion work in progress.
- **Fire detector conduit fixing-** 1st to 7th floor 100% completed.

2. Construction status of internal infrastructure-photograph with description (e.g. STP, UGR)

- **STP & UGR:** RCC deck slab casting-100% completed in Block-A

3. Construction Status of common area-photograph with description (e.g.-lift well, fire refuge, stair case)

- **Lift well, Staircase-**
 - **Block 'B'**- Ground floor to Roof RCC work 100% completed, Roof to above roof RCC work in progress.
 - **Block 'A'**- Ground floor to 1st floor RCC work 100% completed. 1st to 2nd floor RCC work in progress.

- **Fire refuge-**
 - **Block B:** Platform RCC work at 8th & 9th floor level 100% Completed.