

1. **Status and construction of building with photograph**- mentioning blocks, each floor starting from floor-1 and construction status.

Piling work: Piling work 100% completed (for block-A & B)

Sub Structure: Block-A & B:

- **Block 'B'** - 100% completed.
- **Block 'A'** - 100% completed.

Super Structure: Block-B:

- **1st floor to Above Roof:** RCC work-100% complete.

Super Structure: Block-A:

- **1st floor to 4th floor:** RCC work-100% complete.
- **5th floor:** RCC work in progress.

Internal block & plaster work: Block-B

- **Block work:** Internal block work 1st to 12th floor 100% completed, Above roof block work 70% completed and balance portion work in progress.
- **Internal Gypsum plaster:** 1st, 2nd, 3rd & 4th floor 70% completed and balance portion work in progress.

Finishes work: Block-B

- **Waterproofing work**-2nd to 3rd floor 100% completed. 4th floor 20% completed and balance portion work in progress.

Elevation work: Block-B

- **Elevation block work**-2nd to 8th floor 100% completed. 9th to 12th floor work in progress.
- **External plastering work**-2nd to 4th floor 100% completed. 5th to roof work in progress.

MEP work-1st fix: Block-B

- **Electrical conduiting & MS box fixing**- 1st to 7th floor 100% completed, 8th floor 80% completed and balance portion work in progress.
- **Internal plumbing work**- 2nd floor 100% completed. 3rd floor work in progress.
- **HVAC drain pipe**- 1st to 7th floor 100% completed. 8th floor work in progress.

- **Fire detector conduit fixing**-1st to 7th floor 100% completed. 8th and 9th floor work in progress.

2. **Construction status of internal infrastructure-photograph with description (e.g. STP, UGR)**

- **STP & UGR:** RCC deck slab casting-100% completed. Water proofing work in progress.

3. **Construction Status of common area-photograph with description (e.g.-lift well, fire refuge, stair case)**

- **Block 'B' - Lift well, Staircase & Fire Refuge**-Ground floor to Above Roof RCC work 100% completed.
- **Block 'A' - Lift well, Staircase**-Ground floor to 4th floor RCC work 100% completed. 4th to 5th floor RCC work in progress.