

Up to date Finishing work progress as on 05/10/2025 of Block-3/ Type-N			
Items	Part-1	Part-2	Part-3
MS Railing	Up to 10th floor	Up to 7th floor	Up to 4th floor
Floor Tiles	Up to 9th floor	Up to 5th floor	Nil
Kitchen Tiles	Up to 9th floor	Up to 3rd floor	Nil
Toilet Floor Tiles	Up to 8th floor	Up to 3rd floor	Nil
Toilet Wall Tiles	Up to 8th floor	Up to 2nd floor	Nil
Balcony Floor Tiles	Up to 8th floor	Nil	Nil
Kitchen Stand/Pedestal (Blackstone)	Up to 8th floor	Up to 2nd floor	Nil
Kitchen Counter Top (Granite)	Up to 8th floor	Up to 2nd floor	Nil
Toilet Waterproofing	Up to 9th floor	Up to 6th floor	2nd & 3rd floor
Kitchen Waterproofing	Up to 9th floor	Up to 6th floor	2nd & 3rd floor
Balcony Waterproofing	Up to 9th floor	Up to 6th floor	2nd & 3rd floor
Putty work in Flat	Up to 9th floor	Up to 6th floor	Up to 5th floor
Putty work in Lobby	Up to 9th floor	Up to 6th floor	Up to 5th floor
Door Frame	Part of 10th floor	Up to 7th floor	Up to 3rd floor
Plumbing wiring and filling	Up to 11th floor	Up to 9th floor	Up to 6th floor
Bore packing & Line hanging	Up to 11th floor	Up to 9th floor	Up to 6th floor
Pressure Test	Up to 11th floor	Up to 9th floor	Up to 6th floor
Fire fighting sprinkler line	At stilt floor 70% work is completed.		
VDF Flooring	At stilt floor 30% work is completed.		

Up to date Finishing work progress as on 05/10/2025 of Block-1/ Type-C	
Items	Status
MS Railing	Up to 2 nd floor work is in progress
Plumbing wiring and filling	Up to 4 th Floor work is in progress
Toilet Waterproofing	Work is in progress at 1 st Floor
Balcony Waterproofing	Work is in progress at 1 st Floor
Putty work in flat	Work is in progress at 1 st Floor

Up to date External Development work progress as on 05/10/2025	
Road	5% Completed
Cable trench	35% Completed
Fire water line	80% Completed.
Drainage line	35% completed.
STP	Water proofing work 50% completed
WTP	Water proofing work 50% completed
Swimming Pool	Structure completed.
Community Hall	Plastering and putty work is in progress.

	Under Construction/Not Started/Completed Without CC/Completed With CC		Please send photographs in pdf.
Block-1/Type-C	6th Floor Roof slab Casting completed and 7th Floor roof is in progress.		
Block-2/Parking Block	Ground floor roof slab 33% completed.		
Block-3/Type-N	Part-1- Roof slab completed, Part-2 -10th floor roof slab completed and Part-3- 8th floor roof slab completed.		
Construction Status of Internal Infrastructure			
Description	Construction Status		Image Serial No.
Block-3/Type-N	Under Construction/Not Started/Completed Without CC/Completed With CC		
Balcony railing fixing	Up to 10th floor	Under Construction	
Water proofing	Up to 10th floor	Under Construction	
Door frame fixing	Up to 10th floor	Under Construction	
Plumbing	Up to 10th floor	Under Construction	
Tiles flooring	Up to 9th floor	Under Construction	
Kitchen flooring with plat form fixing	Up to 6th floor	Under Construction	
Wall tiles fixing in toilet and kitchen	Up to 6th floor	Under Construction	
Putty work	Up to 10th floor	Under Construction	
Construction Status of Internal Infrastructure			
Description	Construction Status		Image Serial No.
Block-1/Type-C	Under Construction/Not Started/Completed Without CC/Completed With CC		
Balcony railing fixing	Up to 3rd floor	Under Construction	
Plumbing	Up to 4th floor	Under Construction	
Water proofing	Up to 1st floor	Under Construction	
Putty work	Up to 1st floor	Under Construction	
Construction Status of Common area			
Plumbing	Under Construction		
Fire	Under Construction		
Road	Under Construction		
Electrical	Under Construction		
Drainage	Under Construction		
Water treatment plant and UGR	Under Construction		
Sewerage Treatment plant	Under Construction		
Cable trench	Under Construction		