

Block-8 (H) RCC Structure completed & Out Side Surface Painting WIP



Block-9 (I) Structure completed



Block-10 (J) RCC structure completed up to Terrace level. 98 % of above Terrace completed & wip



Block-7 (G) 50% of 3rd Floor Slab casted.



Block-6 Deck Slab RCC work 50% completed.



Block-5 (E) 1st floor slab casted & 2nd floor slab WIP



Block-4 (D) Terrace floor slab casted. Above Terrace wip.



Block-3 (C) 10th floor slab completed & 11th floor slab WIP



Block-1 Pile completed. Pile Cap and Column wip.

