

STATUS OF PILE WORK-AAMOD PROJECT

SL NO	BLOCK	UNIT	TOTAL QUANTITY	COMPLETED dated - 06.10.2025	REMARKS
1	BLOCK-01	NOS	165	86	WORK IN PROGRESS
2	BLOCK-02	NOS	169	169	Completed
3	BLOCK-03	NOS	137	114	WORK IN PROGRESS
4	BLOCK-04	NOS	91	32	WORK IN PROGRESS
	TOTAL QUANTITY(NOS)		562	401	
5	NON TOWER AREA	NOS	468	159	WORK IN PROGRESS
6	SECANT PILE				
6.A	GUIDE BEAM	RM	367	16	WORK IN PROGRESS
6.B	SOFT AND HARD PILE	NOS	612		YET TO START



- Project Photographs (Pile work)



- Project Photographs (Pile work)