

1. Status and construction of each building with photograph-mentioning blocks, each floor starting from floor-1 and construction status.

- **Piling work:** Tower 1, 2, 3, & 4 & podium complete.
- **Sub-structure work:** Tower 1, 2, 3, & 4 & podium complete.
- **Super-structure:**
 - **Tower 1:** Upto 23rd Floor slab work completed. 24th floor slab work in progress.
 - **Tower 2:** Upto 19th Floor Slab work completed. 20th floor slab work in progress.
 - **Tower 3:** Upto 7th floor slab work completed. 8th floor slab work in progress.
 - **Tower 4:** Upto 11th floor slab completed. 12th floor slab work in progress.
 - **Podium:** 85% Foundation work, 82% 1st Floor, 80% 2nd Floor Slab work completed, 60% 3rd floor level slab completed. Balance work in foundation, 1st Floor and 2nd Floor, 3rd floor in progress.
- **Internal Blockwork:**
 - **Tower 1:** 2nd floor to 10th floor completed. 11th to 15th floor work in progress.
 - **Tower 2:** 3rd floor to 8th floor completed. 1st-2nd, 9th to 13th floor in progress.
 - **Tower 3:** 1st floor internal partition wall completed. 2nd to 3rd internal partition wall in progress. Toilet shaft wall yet to start.
 - **Tower 4:** 1st to 3rd floor internal partition wall has been started. Toilet shaft wall yet to start.
 - **Podium:** Work yet to start.
- **Internal Plaster:**
 - **Tower-1:** 2nd to 5th floor complete. 6th to 7th floor work in progress.
 - **Tower-2:** 4th floor work in progress.
 - **Tower-3:** Work yet to start.
 - **Tower-4:** Work yet to start.
 - **Podium:** Work yet to start.
- **Electrical 1st fix:**
 - **Tower-1:** 2nd to 11th floor complete. 12th to 13th floor work in progress.
 - **Tower-2:** 2nd to 7th floor complete. 8th floor work in progress.
 - **Tower-3:** Work yet to start.
 - **Tower-4:** Work yet to start.

- **Podium:** Work yet to start.
 - **Plumbing work 1st fix:**
 - **Tower-1:** 2nd to 9th floor complete. 10th to 16th floor work in progress.
 - **Tower-2:** 3rd to 7th floor complete. 8th to 12th floor work in progress.
 - **Tower-3:** Work yet to start.
 - **Tower-4:** 4th floor vertical sewer line work in progress.
 - **Podium:** Work yet to start.
 - **Fire protection work 1st fix:**
 - **Tower-1:** 2nd to 14th floor horizontal distribution pipeline work complete. 15th floor in progress.
 - **Tower-2:** 4th to 7th floor horizontal distribution pipeline work complete. 8th floor in progress.
 - **Tower-3:** Work yet to start.
 - **Tower-4:** 4th to 5th floor horizontal distribution pipeline work in progress.
 - **Podium:** Work yet to start.
 - **HVAC works 1st fix:**
 - **Tower-1:** 2nd floor complete. HVAC bracket work 3rd to 10th floor complete. 3rd to 4th floor HVAC work in progress.
 - **Tower-2:** HVAC bracket work 4th to 5th floor complete. 6th floor HVAC bracket work in progress.
 - **Tower-3:** Work yet to start.
 - **Tower-4:** Work yet to start.
 - **Water-proofing:**
 - **Tower-1:** 2nd floor complete. 3rd to 10th floor work in progress.
 - **Tower-2:** Work yet to start.
 - **Tower-3:** Work yet to start.
 - **Tower-4:** Work yet to start.
2. **Construction status of internal infrastructure-photograph with description (e.g stp, ugr)**
 - **UGR:** Structural work has been completed and internal waterproofing work in progress.
 - **STP:** Raft has been completed, internal wall & slab RCC work in progress.
 3. **Construction Status of common area-photograph with description(e.g. - lift well, fire refuge, stair case)**

- **Lift**
 - **Tower 1:** Upto 23rd Floor RCC work completed. 24th floor RCC work in progress. 2nd floor to 12th floor lift block-work in progress.
 - **Tower 2:** Upto 19th Floor RCC work completed. 20th floor RCC work in progress. 1st to 10th floor lift block-work in progress.
 - **Tower 3:** Upto 7th Floor RCC work completed. 8th Floor work in progress. 1st floor lift block-work complete.
 - **Tower 4:** Upto 11th floor RCC work completed. 12th floor RCC work in progress.
 - **Podium:** Work up to 1st and 3rd floor Completed.

- **Fire Refuge:**
 - **Tower 1:** 22nd floor level fire refuge platform completed.
 - **Tower 2:** 17th floor level fire refuge platform completed.
 - **Tower 3:** 7th floor level fire refuge platform completed.
 - **Tower 4:** 7th floor level fire refuge platform completed.
 - **Podium :** No Scope

- **Staircase:**
 - **Tower 1:** Upto 23rd Floor RCC work completed. 24th floor RCC work in progress.
 - **Tower 2:** Upto 19th Floor RCC work completed. 20th floor RCC work in progress.
 - **Tower 3:** Upto 7th Floor RCC work completed. 8th Floor work in progress.
 - **Tower 4:** Upto 11th floor RCC work completed. 12th floor RCC work in progress.
 - **Podium:** Work up to 2nd Floor Completed. 3rd Floor work in progress.