

1. Status and construction of each building with photograph-mentioning blocks, each floor starting from floor-1 and construction status.

- **Piling work:** Tower 1, 2, 3, & 4 & podium complete.
- **Sub-structure work:** Tower 1, 2, 3, & 4 & podium complete.
- **Super-structure:**
 - **Tower 1:** 18th Floor slab work completed. 19th floor slab work in progress.
 - **Tower 2:** 13th Floor Slab work completed. 14th floor slab work in progress.
 - **Tower 3:** 4th floor slab work completed. 5th floor slab work in progress.
 - **Tower 4:** 8th floor slab completed. 9th floor slab work in progress.
 - **Podium:** 85% Foundation work, 72% 1st Floor, 59% 2nd Floor Slab work completed, 22% 3rd floor level slab completed. Balance work in foundation, 1st Floor and 2nd Floor, 3rd floor in progress.
- **Internal Blockwork:**
 - **Tower 1:** 1st floor to 11th floor internal partition wall completed. 1st floor to 11th floor toilet shaft wall work in progress
 - **Tower 2:** 3rd floor to 8th floor internal partition wall completed. 1st and 2nd floor internal partition wall work in progress.
 - **Tower 3:** 1st floor internal partition wall has been started.
 - **Tower 4:** 2nd floor internal partition wall has been started.
 - **Podium:** Work yet to start.
- **Electrical 1st fix:**
 - **Tower-1:** 2nd to 7th floor work in progress.
 - **Tower-2:** 4th floor work in progress.
 - **Tower-3:** Work yet to start.
 - **Tower-4:** Work yet to start.
- **Plumbing work 1st fix:**
 - **Tower-1:** 2nd to 10th floor vertical and horizontal sewer line work in progress.
 - **Tower-2:** 3rd to 6th floor vertical and horizontal sewer line work in progress.
 - **Tower-3:** Work yet to start.
 - **Tower-4:** Work yet to start.
 - **Podium:** Work yet to start.

- **Fire protection work 1st fix:**
 - **Tower-1:** 2nd to 9th floor horizontal distribution pipeline work in progress.
 - **Tower-2:** 4th floor horizontal distribution pipeline work in progress.
 - **Tower-3:** Work yet to start.
 - **Tower-4:** Work yet to start.
 - **Podium:** Work yet to start.

 - **HVAC works 1st fix:**
 - **Tower-1:** 2nd to 9th floor HVAC bracket fixing work in progress.
 - **Tower-2:** Work yet to start.
 - **Tower-3:** Work yet to start.
 - **Tower-4:** Work yet to start.
2. **Construction status of internal infrastructure-photograph with description (e.g stp, ugr)**
- **UGR:** Structural work has been completed and internal waterproofing work in progress.
 - **STP:** Raft has been completed, internal wall RCC work in progress.
3. **Construction Status of common area-photograph with description(e.g. - lift well, fire refuge, stair case)**
- **Lift**
 - **Tower 1:** Upto 18th Floor work completed. 19th floor work in progress. 1st floor to 11th floor lift blockwork in progress.
 - **Tower 2:** Upto 13th Floor work completed. 14th floor work in progress.
 - **Tower 3:** Upto 4th Floor work completed. 5th Floor work in progress.
 - **Tower 4:** Upto 8th floor work completed. 9th floor work in progress.
 - **Podium:** Work up to 1st and 2nd Floor Completed.

 - **Fire Refuge:**
 - **Tower 1:** 17th floor level fire refuge platform completed.
 - **Tower 2:** 12th floor level fire refuge platform completed.
 - **Tower 3:** Work yet to start.
 - **Tower 4:** 7th floor level fire refuge platform completed.
 - **Podium :** No Scope

 - **Staircase:**

- **Tower 1:** Work up to 18th Floor
Completed. 19th Floor work in progress.
- **Tower 2:** Work up to 13th Floor
Completed. 14th floor work in progress.
- **Tower 3:** Work up to 4th Floor
Completed. 5th Floor work in progress.
- **Tower 4:** Work up to 8th Floor
Completed. 9th Floor work in progress.
- **Podium:** Work up to 1st Floor Completed. 2nd Floor
work in progress.