

Status and construction of each building with photograph- mentioning blocks, each floor starting from floor-1 and construction status.

- **Tower 1** : 32th floor level slab completed and 33rd floor work in progress.
- **Tower 2** : 28th floor complete and 29th floor work in progress.
- **Tower 3** : 14th floor completed and 15th floor work in progress.
- **Tower 4** : 18th floor completed and 19th floor work in progress.
- **Podium** : 85% Foundation work, 85% 1st Floor, 85% 2nd Floor Slab work completed, 80% 3rd floor level slab completed. Balance planters work and pour strip work is in progress.

4. Internal finishing status with description

1. Block/brick work

- **Tower-1** : 1st floor to 25th floor internal partition wall completed. 20th floor to 25th floor lift, toilet and shaft wall work in progress
- **Tower-2**: 1st floor to 24th floor internal partition wall completed. 16th to 24th floor lift, toilet and shaft wall work in progress
- **Tower-3**: 1st floor to 10th floor internal partition wall has been completed. 1st to 10th floor lift, toilet and shaft wall work in progress
- **Tower-4**: 1st floor to 14th floor internal partition wall completed. 1st to 14th floor lift, toilet and shaft wall work in progress
- **Podium**: work not started.

2. Gypsum plaster and putty works

- **Tower-1** : 3rd to 7th floor flat area gypsum plaster and putty work in progress.
- **Tower-2**: 4th to 8th floor flat area gypsum plaster and putty work in progress.
- **Tower-3**: Work not started yet
- **Tower-4**: 4th to 6th floor flat area gypsum plaster and putty work in progress.

3. Plumbing work:

- **Tower-1**: 2nd to 25th floor internal vertical and horizontal sewer line work completed. 26th and 27th floor internal vertical and horizontal sewer line work is in progress.
2nd to 20th floor internal water supply line completed and 21st floor work in progress.
- **Tower-2**: 2nd to 25th floor internal vertical and horizontal sewer line work completed. 21st and 22nd floor internal vertical and horizontal sewer line work is in progress.
4th to 17th floor internal water supply line completed and 18th floor work in progress.
- **Tower-3**: 4th and 5th floor internal vertical and horizontal sewer line work completed. 6th floor internal vertical and horizontal sewer line work is in progress.
4th floor internal water supply line completed and 5th floor work in progress

- **Tower-4:** 4th to 12th floor internal water supply line completed and 13th floor work in progress
- **Podium:** Drainage line at roof level slab work in progress

4. Fire protection work:

- **Tower-1:** 2nd to 21st floor horizontal distribution pipeline completed and 22nd floor work in progress.
- **Tower-2:** 4th to 19th floor horizontal distribution pipeline work completed and 20th to 22nd work in progress.
- **Tower-3:** 4th to 7th floor horizontal distribution pipeline work completed and 8th to 9th work in progress.
- **Tower-4:** 4th to 11th floor horizontal distribution pipeline work completed and 12th to 13th floor work in progress.
- **Podium:** Work not started.

5. HVAC works status :

- **Tower-1:** 2nd to 6th floor copper pile line installation completed and 7th work in progress.
- **Tower-2:** 4th to 8th floor copper pile line installation completed and 9th work in progress.
- **Tower-3:** Work not started
- **Tower-4:** 6th floor copper pile line installation completed.

6. Toilet flooring works status :

- **Tower-1:** 2nd to 4th floor toilet flooring and dado completed and 5th floor work in progress.
- **Tower-2:** 4th to 7th floor work in progress
- **Tower-3:** Work not started
- **Tower-4:** Work not started

2. Construction status of internal infrastructure-photograph with description(e.g stp,ugr)

- **UGR :** Structural work has been completed and internal waterproofing work in progress.
- **STP :** Slab has been completed and ancillary work is in progress.

3. Construction Status of common area-photograph with description(e.g. - lift well, fire refuge, stair case)

- **Lift**

1. **Tower 1** : 32th floor level slab completed and 33rd floor work in progress.
2. **Tower 2** : 28th floor complete and 29th floor work in progress.
3. **Tower 3** : 14th floor completed and 15th floor work in progress
4. **Tower 4** : 18th floor completed and 19th floor work in progress.
5. **Podium** : Work up to 3rd floor level slab available scoop has been completed.

- **Fire Refuge**

- **Tower 1** : All fire refuge platform has been completed
- **Tower 2** : 27th floor level fire refuge platform completed.
- **Tower 3** : 12th floor level fire refuge platform completed
- **Tower 4** : 17th floor level fire refuge platform completed.
- **Podium** : No Scope

- **Staircase**

- **Tower 1** : Work up to 32nd Floor Completed.
- **Tower 2** : Work up to 28th Floor Completed.
- **Tower 3** : Work up to 14th Floor Completed. 5th Floor work in progress.
- **Tower 4** : Work up to 8th Floor Completed. 9th Floor work in progress.
- **Podium** : Work up to 1st Floor Completed. 2nd Floor work in progress.