

Vaanya

1. Status and construction of each building with photograph-mentioning blocks, each floor starting from floor-1 and construction status.

- Tower 1 : 2<sup>nd</sup> Floor Slab work completed. 3<sup>rd</sup> Floor Slab work in progress.
- Tower 2 : 2<sup>nd</sup> Floor Slab work completed. 3<sup>rd</sup> Floor Slab work in progress.
- Tower 3 : Foundation work in Progress.
- Tower 4 : Foundation work Completed. 1<sup>st</sup> and 2<sup>nd</sup> Floor work in progress.
- Podium : 50% Foundation work, 22% 1<sup>st</sup> Floor, 13% 2<sup>nd</sup> Floor Slab work completed. Balance work in foundation, 1<sup>st</sup> Floor and 2<sup>nd</sup> Floor in progress.

2. Construction status of internal infrastructure-photograph with description(e.g stp, ugr)

- UGR : Foundation work in progress.
- STP : Piling work 100% completed. Shoring work to start soon.

3. Construction Status of common area-photograph with description(e.g. - lift well, fire refuge, stair case)

- Lift
  - Tower 1 : Work upto 2<sup>nd</sup> Floor Completed. 3<sup>rd</sup> Floor work in progress.
  - Tower 2 : Work upto 2<sup>nd</sup> Floor Completed. 3<sup>rd</sup> Floor work in progress.
  - Tower 3 : Foundation work in progress.
  - Tower 4 : Work upto 1<sup>st</sup> Floor Completed. 2<sup>nd</sup> Floor work in progress.
  - Podium : Work upto 1<sup>st</sup> Floor Completed. 2<sup>nd</sup> Floor work in progress.
- Fire Refuge
  - Tower 1 : Not reached in that level
  - Tower 2 : Not reached in that level
  - Tower 3 : Not reached in that level
  - Tower 4 : Not reached in that level
  - Podium : No Scope
- Staircase
  - Tower 1 : Work upto 2<sup>nd</sup> Floor Completed. 3<sup>rd</sup> Floor work in progress.
  - Tower 2 : Work upto 2<sup>nd</sup> Floor Completed. 3<sup>rd</sup> Floor work in progress.
  - Tower 3 : Foundation work in progress.
  - Tower 4 : Work upto foundation Completed. 1<sup>st</sup> floor and above work in progress.
  - Podium : Work upto 1<sup>st</sup> Floor Completed. 2<sup>nd</sup> Floor work in progress.

