

1. Status and construction of each building with photograph:

- **Piling Work:** 100% Completed.
- **Substructure Work:** 100% Completed
- **Superstructure Work:** Upto 3rd floor slab completed. 4th floor slab work in progress.

2. Construction status of internal infrastructure-photograph with description(e.g stp, ugr) :

- **STP :** RCC Structural work 100% Completed.
- **UGR :** RCC Structural work 100% Completed. Pump Room Waterproofing done. Tank's internal waterproofing work is in progress.

3. Construction Status of common area-photograph with description (e.g-lift well, fire refuge, stair case)

- **Lift wall & Stair Case:** RCC Structural work 100% Completed upto 4th floor slab level.