

DURGA VINAYAK (AS ON 30.06.2026)

7.STATUS OF CONSTRUCTION OF BUILDING(DETAILS + PHOTO)

(G+4)	<u>STATUS</u>
GROUND FLOOR	COMPLETED
1ST FLOOR	COMPLETED
2nd FLOOR	COMPLETED
3rd FLOOR	COMPLETED
4th FLOOR	COMPLETED

8.STATUS OF CONSTRUCTION OF EACH FLOOR(DETAILS + PHOTO)

(G+4)	<u>STATUS</u>
GROUND FLOOR	COMPLETED
1ST FLOOR	COMPLETED
2nd FLOOR	COMPLETED
3rd FLOOR	COMPLETED
4th FLOOR	COMPLETED

9.STATUS OF CONSTRUCTION OF INTERNAL INFRASTRUCTURE(DETAILS + PHOTO)(e.g.water,emergency,fire etc)

(G+4)	<u>STATUS</u>
GROUND FLOOR	NOT YET STARTED
1ST FLOOR	80% COMPLETED
2nd FLOOR	80% COMPLETED
3rd FLOOR	80% COMPLETED
4th FLOOR	80% COMPLETED

10.STATUS OF CONSTRUCTION OF COMMON AREAS(DETAILS + PHOTO)(eg stairs,lift,lobby,rooftank,power backup etc)

Stairs	CASTING OF 2 STAIRS HAS BEEN COMPLETED
Lift	CASTING OF 2 LIFTS HAS BEEN COMPLETED
Lobby	CASTING OF 2 LOBBIES HAS BEEN COMPLETED
Rooftank	WORK IN PROGRESS
Power Back up	NOT YET INSTALLED

11 STATUS OF PLASTER WORK

GROUND FLOOR	80%
FIRST FLOOR	70%
SECOND FLOOR	90%
THIRD FLOOR	90%
FOURTH FLOOR	NOT YET STARTED

DURGA VINAYAK

STATUS OF CONSTRUCTION AS ON 30.6.2026:

(based on Architect's certificate)

SL NO.	PARTICULARS	Planned Scope	Work Completed	% Completion
1	Excavation	Completed	Yes	100%
2	Plinth/Foundation	RCC work completed	Yes	100%
3	Basement (if any)	NA	NA	NA
4	Ground Floor Slab	Completed	Yes	100%
5	First Floor Slab	completed	Yes	100%
6	Second floor slab	completed	Yes	100%
7	Third Floor Slab	Completed	Yes	100%
8	Fourth Floor Slab	Completed	Yes	100%
9	Ground Floor Brickwork	Completed	Yes	100%
10	First Floor Brickwork	Completed	Yes	100%
11	Second Floor Brickwork	Completed	Yes	100%
12	Third Floor Brickwork	Completed	Yes	100%
13	Fourth Floor Brickwork	Completed	Yes	100%
14	Internal Plastering-Gr floor	Started	Partially	80%
15	Internal Plastering-1st floor	Started	Partially	70%
16	Internal Plastering-2nd floor	Started	Partially	90%
17	Internal Plastering-3rd floor	Started	Partially	90%
18	Internal Plastering-4th floor	Not yet Started	no	0%
19	External Plastering	Started	Partially	20%
20	Flooring	Not Started	NO	0%
21	Internal Services (Internal Electrical)	Laid till Gr. Floor	Partially	90%
22	Internal Services (Plumbing etc)	Laid till Gr. Floor	Partially	10%