

Status and construction of building with photograph (Photographs are attached with Description):

- **Tower 2** - 4th Floor slab completed, 5th Floor - 30% completed
- **Tower 3** - 5th Floor slab completed, 6th Floor - 10% completed
- **Tower 4** - 6th Floor slab completed, 7th Floor - 10% completed

- **Podium**
 1. **Plinth Level including STP UGR** - completed
 2. **1st Floor Level:** completed
 3. **2nd Floor Level:** 85% completed
 4. **3rd Floor Level:** 77% completed
 5. **4th Floor Level:** 46% completed

Construction status of internal infrastructure (Photographs are attached with Description):

- **STP-UGR Raft:** completed.
- **STP-UGR Wall (Internal & External):** Completed.
- **STP UGR Deck Slab:** completed.
- **Project Boundary Wall** - Completed.
- **Gate 2 (Main Gate):** Structural Work completed and finishing work 95% completed.

Construction Status of Common Area (Photograph with description):

- **Tower 2** - 4 Nos. Lifts wall and 2 nos. staircase structural work completed up to 4th Floor level.
- **Tower 3** - 4 Nos. Lifts wall and 2 nos. staircase structural work completed up to 5th Floor level.
- **Tower 4** - 4 Nos. Lift wall and 2 nos. staircase structural work completed up to 6th Floor level.